

Inspection Summary

Permit #: PRSUBD20180411, Development - Subdivision
The Reserve at Stoney Creek 3rd Plat

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Water Line - Coliform Test 2	John DiMauro	Passed	Monday, February 11, 2019

Informational

1 We collected the day 2 samples for the entire water line including the Manor at Stoney creek. We delivered the samples to Keystone Labs. We will know the results in 24 hours.

Informational

2 John DiMauro 02/11/2019 3:15 PM

The day 1 & 2 samples passed the bacteria tests.

Today we put the lines in service.

DEI-Water Line - Coliform Test 1	John DiMauro	Passed	Monday, February 11, 2019
-------------------------------------	--------------	--------	---------------------------------

Informational

1 The Redford Construction crew pulled water samples for the entire water line including the two dead end lines for the Manor at Stoney Creek.

I was on site during work and collected and delivered the samples to Keystone Labs for testing. We will know the results of the tests in 24 hours.

Comments:

