

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20182804
Address: 1800 SW BLACKSTONE PL, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection: | Inspector: | Outcome: | Date: |
|-------------------------------------------|-------------|----------|----------------------------|
| All Rough Inspection - Residential | Jason McRoy | Failed | Tuesday, February 12, 2019 |

Corrective Action Required:

| | | |
|---|------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 2 | Misc | Install boot at radon chase in garage. Fire block fir down at north wall in garage. Add 2 2x4@ steel beam in pantry-on outside wall. Nail corner studs per code. Block to support over bed4 roof joists over hallway. Dryer vent resting on flex duct. Add 4 2x4 at master bed laundry wall to support triple 2x10. Address middle king rafter that has been over notched. Above master closet. |
|---|------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|

Comments: