

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20183167
Address: 837 NW DONOVAN RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DEI-Sanitary Sewer Construction Inspection	Steve Robbins	Partial	Tuesday, February 12, 2019

Informational:

1 Misc

The contractor dug up the existing public MH that is located on Donovan rd. They also had to remove a small section of storm pipe in order to put there shoring in the trench. The contractor core drilled into the MH and inserted a boot in order to connect the private 8" sanitary line to the existing MH. Steve Robbins 02/12/2019 4:00 PM

Comments: