

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20180411
Address:

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DEI-Water Line - Construction Inspection	John DiMauro	Partial	Wednesday, February 13, 2019

Informational:

1 Misc

The RedFord crew is installing the thrust blocks and straddle blocks for the hydrants for stations 3+60 and 6+29.27 on water line 6.

Informational:

2 Misc

The Redford crew flushed the entire water line for Stoney Creek 3rd Plat. I was on site and verified that they flushed the water correctly and dechlorinated the water.

Informational:

3 Misc

The Redford Construction crew connected the new Water Line # 1 to the existing line and fire hydrant assembly at station 0+00. I verified the correct materials were used and that the thrust blocks installed were sufficient and meet the standard specifications.

Comments: