

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20180411  
Address:

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DEI-Water Line - Construction Inspection</b>	John DiMauro	Partial	Tuesday, February 19, 2019

Informational:

1 Misc

The RedFord crew is installing the thrust blocks and straddle blocks for the hydrants for stations 3+60 and 6+29.27 on water line 6.

Informational:

2 Misc

The Redford crew flushed the entire water line for Stoney Creek 3rd Plat. I was on site and verified that they flushed the water correctly and dechlorinated the water.

Informational:

3 Misc

The Redford Construction crew connected the new Water Line # 1 to the existing line and fire hydrant assembly at station 0+00. I verified the correct materials were used and that the thrust blocks installed were sufficient and meet the standard specifications.

Informational:

4 Misc

The Redford Construction crew completed the water system install.

Today the crew installed the remainder of water line #3. The crew set the fire hydrant assembly and connected to the existing water line at station 1+14.80. The thrust blocks were poured and the crew will be back at a later date to backfill once the concrete sets up.

The crew also completed the water line #2 install for The Manor at Stoney Creek 3rd Plat. The crew converted the temporary fire hydrant to a

permanent assembly and connected to the existing main at station 0+97.89  
Thrust blocks were poured and the crew will be back at a later date to backfill  
once the concrete sets up.

**Comments:**