

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20180348
Address:

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DEI-Water Line - Construction Inspection	John DiMauro	Partial	Tuesday, February 19, 2019

Informational:

1 Misc

The Redford Construction crew completed the water system install.

Today the crew installed the remainder of water line #3. The crew set the fire hydrant assembly and connected to the existing water line at station 1+14.80. The thrust blocks were poured and the crew will be back at a later date to backfill once the concrete sets up.

The crew also completed the water line #2 install for The Manor at Stoney Creek 3rd Plat. The crew converted the temporary fire hydrant to a permanent assembly and connected to the existing main at station 0+97.89. Thrust blocks were poured and the crew will be back at a later date to backfill once the concrete sets up.

Informational:

2 Misc

The Redford Construction crew completed the water system install.

Today the crew installed the remainder of water line #3. The crew set the fire hydrant assembly and connected to the existing water line at station 1+14.80. The thrust blocks were poured and the crew will be back at a later date to backfill once the concrete sets up.

The crew also completed the water line #2 install for The Manor at Stoney

Creek 3rd Plat. The crew converted the temporary fire hydrant to a permanent assembly and connected to the existing main at station 0+97.89 Thrust blocks were poured and the crew will be back at a later date to backfill once the concrete sets up.

Comments: