

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20183167
Address: 837 NW DONOVAN RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DEI-Storm - Pipe	Steve Robbins	Partial	Thursday, February 28, 2019

Informational:
1 Misc 2-28-19 18 degrees air temp. Emery Sapp has set curb inlet [B2] [B3] and junction box [B4] and all pipe connecting. They have poured the collars and have been informed to cover collars with blankets till suitable backfill can be put in place.

Informational:
2 Misc 2-28-19 Emery Sapp set box (B5) and ran pipe from (B4) to (B5). They have set (B6). All collars have been covered.

Comments: