

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSUBD20182996  
Address: 1410 NE DOUGLAS ST, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Storm - Sewer Construction Inspection</b>	Joe Starlin	Partial	Friday, March 01, 2019

Informational:		
1	Misc	2-26-19 Beemer crew set junction box 101 and tied into the existing box on Victoria.
Informational:		
2	Misc	2-28-19 The crew set box number 201 and dug trenches on 2-27-19. They are not working today 2-28-19.
Informational:		
3	Misc	3-1-19 Beemer crew worked of box 201 then called it a day due to weather conditions.

**Comments:**