

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20183804
Address: 1706 NW OBRIEN RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Storm - Sewer Construction Inspection	Ronald Paynter	Partial	Friday, March 01, 2019

Informational:

1	Misc	Talked with Wes from Richards Construction about storm box installation and boring beneath walkway for storm and water. They installed storm grate inlets 100 and 120 along with area inlet 110. We used flowfill for backfill on the section of pipe beneath the building. Collars were poured and had sufficient time to set up before backfilling.
---	------	---

Comments: