

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20183167
Address: 837 NW DONOVAN RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Sanitary Sewer Construction Inspection	Steve Robbins	Partial	Saturday, March 02, 2019

Informational:	
1 Misc	Joe Starlin 02/21/2019 3:24 PM They have cored manhole 2-a on the north east side of the project to tie in the sanitary line.
Informational:	
2 Misc	3-2-19 7am The crew for Sapp are laying sanitary line starting at 2-B the air temp is at 24 degrees.
Informational:	
3 Misc	3-2-19 28 degrees. The crew placed approximately 210 feet of sanitary line and back filled with loader and sheep's foot. Storm boxes were also back filled.

Comments: