CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20170394 Address: 3500 SW HOLLYWOOD DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Commercial	Mike Copeland	Failed	Monday, March 04, 2019
Corrective Action Required:			
1 Misc	-NAIL GIRDER TRUSS 9" O.C. -NAIL ALL HOLES IN STRAPS FOR OVERDRILLED TOP PLATES -STRAP FOR PORTAL OPENING BELOW GUEST SUITE NEEDS TO EXTEND TO THE DOUBLE TOP PLATE -ALL DEAD SPACES TO ATTIC AREA AND IN LOWER LEVEL NEED TO BE FIREBLOCKED AND FIRESTOPPED. SEVERAL LOCATIONS, CHECK ALL. -1ST FLOOR, NAIL EXTERIOR CORNER STUDS 12" O.C. -SEAL ALL PENETRATIONS BETWEEN FLOORS		
	DO NOT INSULATE		

Comments: