

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20170394  
Address: 3500 SW HOLLYWOOD DR, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Commercial</b>	Mike Copeland	Failed	Wednesday, March 06, 2019

Corrective Action Required:

1	Misc	**RE-INSPECTION, NO CORRECTIONS MADE.
---	------	---------------------------------------

- NAIL GIRDER TRUSS 9" O.C.
- NAIL ALL HOLES IN STRAPS FOR OVERDRILLED TOP PLATES
- STRAP FOR PORTAL OPENING BELOW GUEST SUITE NEEDS TO EXTEND TO THE DOUBLE TOP PLATE
- ALL DEAD SPACES TO ATTIC AREA AND IN LOWER LEVEL NEED TO BE FIREBLOCKED AND FIRESTOPPED. SEVERAL LOCATIONS, CHECK ALL.
- 1ST FLOOR, NAIL EXTERIOR CORNER STUDS 12" O.C.
- SEAL ALL PENETRATIONS BETWEEN FLOORS

DO NOT INSULATE

**Comments:**