

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20182996
Address: 1410 NE DOUGLAS ST, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Storm - Sewer Construction Inspection	Joe Starlin	Partial	Thursday, March 07, 2019

Informational:		
1	Misc	2-26-19 Beemer crew set junction box 101 and tied into the existing box on Victoria.
Informational:		
2	Misc	2-28-19 The crew set box number 201 and dug trenches on 2-27-19. They are not working today 2-28-19.
Informational:		
3	Misc	3-1-19 Beemer crew worked of box 201 then called it a day due to weather conditions.
Informational:		
4	Misc	2-6-19 10:10am to 10:45am. The crew has set curb inlet 201-202, 202-203. They have installed storm pipe from 201-202. I returned in the after noon, they set curb inlet 204-205. They installed storm pipe from 203-204 and installed rock and back filled.
Informational:		
5	Misc	3-7-19 The Beemer crew have installed box 205 along with the storm pipe. They are pouring inverts and collars and will cover with blankets due to temp.
Informational:		
6	Misc	3-7-19 The Beemer crew have installed box 205 along with the storm pipe. They are pouring inverts and collars and will cover with blankets due to temp.

Comments: