

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20182431
Address: 4426 SW AMETHYST DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Driveway Inspection	John DiMauro	Partial	Friday, March 08, 2019

Corrective Action Required:

1	Misc	The driveway approach is set up and ready to pour however the curb has significant cracking and chips. The contractor is going to Replace the section of curb prior to installing the drive approach.
---	------	---

Informational:

2	Misc	The curb has been replaced.
---	------	-----------------------------

Pre pour inspection.

The forms are set and there appears to be sufficient compacted aggregate.

Comments: