

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20170405  
Address: 3550 SW HOLLYWOOD DR, Unit:5, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Rated Assembly Inspection</b>	Mike Copeland	Partial	Wednesday, March 13, 2019

Corrective Action Required:

1	Misc	THE ONLY APPROVED VISUAL RATED ASSEMBLY INSPECTION FOR THIS BUILDING IS THE FIRST LAYER LID FOR THE 3RD FLOOR AND THE UNITS. CORRIDOR FIRST LAYER. THE REST HAS BEEN MUD AND TAPED WITHOUT INSPECTION. REPORT BACK REGARDING SPECIAL INSPECTION REPORT FOR PARTY WALLS AND FLOOR CEILING ASSEMBLIES
---	------	--

Comments: