
LAND DISTURBANCE PLANS FOR STREETS OF WEST PRYOR LEE'S SUMMIT, MISSOURI

SECTION CORNER, ORIGIN UNKNOWN UNLESS SANITARY SEWER CLEANOUT MONUMENT FOUND, ORIGIN UNCERTAIN UNLESS STORM SEWER MANHOLE TELEPHONE SIGN RIGHT-OF-WAY MARKER FOUND TELEPHONE MANHOLE (D) DESCRIBED TELEPHONE PEDESTAL (M) MEASURED UNDERGROUND TELEPHONE LINE (C) CALCULATED □ SPLICE BOX FOC FIBER OPTIC CABLE SIGN ——— FOC — UNDERGROUND FIBER OPTIC CABLE TRAFFIC CONTROL POLE P PULL BOX UTILITY POLE W/ LIGHT FD FLAG POLE ■ UTILITY POLE W/TRANSFORMER MAILBOX ADA HANDICAP SIGN ── DEADMAN ANCHOR HANDICAP PAINTED SYMBOL OVERHEAD UTILITY - # LINES LEFT TURN ARROW AIR CONDITIONING UNIT → STRAIGHT ARROW E ELECTRIC PEDESTAL RIGHT TURN ARROW GATE POST T ELECTRIC TRANSFORMER — E — UNDERGROUND ELECTRIC LINE ── CHAIN LINK FENCE BARBED WIRE FENCE 18"(なう) DECIDUOUS TREE W/SIZE & DRIP LINE CIV CABLE TV SIGN CP CABLE TV PEDESTAL EVERGREEN TREE W/SIZE & DRIP LINE G GAS METER SHRUB UNDERGROUND GAS LINE GAS CATHODIC PROTECTION STATION TREE LINE WATER LINE WATER LINE GATE VALVE (10) PARKING STALL COUNT — — 970 — — 1' CONTOUR INTERVAL W WATER METER HILLIHHHHHH RESTRICTED ACCESS B/B BACK OF CURB TO BACK OF CURB ∀ FIRE HYDRANT E/E EDGE TO EDGE SPRINKLER VALVE S SANITARY SEWER MANHOLE

MARCH 2019



TITLE SHEET GENERAL LAYOUT SHEET EXISTING CONDITIONS & DEMOLITION PLAN XISTING CONDITIONS & DEMOLITION PLAN EXISTING CONDITIONS & DEMOLITION PLAN OVERALL GRADING PLAN GRADING PLAN GRADING PLAN GRADING PLAN GRADING PLAN GRADING PLAN C - 20GRADING PLAN GRADING PLAN EROSION CONTROL PLAN — INITIAL EROSION CONTROL PLAN — INITIAL EROSION CONTROL PLAN — FINAL EROSION CONTROL PLAN — FINAL WEST DETENTION BASIN PLAN WEST DETENTION BASIN PROFILE EROSION CONTROL DETAIL SHEET EROSION CONTROL DETAIL SHEET



INDEX TO SHEETS

DIG - DRILL - BLAST 1-800-344-7483 (TOLL FREE)

MISSOURI ONE CALL SYSTEM, INC.

ELECTRIC- SERVICE KCP&L NATHAN MICHAEL (913) 347-4310 Nathan.Michael@kcpl.com GAS SERVICE

SPIRE KATIE DARNELL (816) 969-2247Katie.Darnell@spireenergy.com

WATER, SANITARY/STORM SEWER SERVICE CITY OF LEE'S SUMMIT KENT MONTER (816) 969-1900 Kent.Monter@cityofls.net

COMMUNICATION SERVICE AT&T CARRIE CILKE (816) 703-4386 cc3527@att.com

COMMUNICATION SERVICE TIME WARNER CABLE STEVE BAXTER (913) 643-1928 Steve.Baxter@charter.com

COMMUNICATION SERVICE COMCAST RYAN ALKIRE (816) 795-2218 Ryan.Alkire@cable.comcast.com

COMMUNICATION SERVICE GOOGLE FIBER BECKY DAVIS (913) 725-8745 KC-Google-UC@google.com rebeccadavis@google.com

BM #1: CHISELED "SQUARE" ON TOP OF CURB POINT OF INTERSECTION OF WEST PARK PARKING LOT AT EAST DRIVE ENTRANCE.

BM #2: CHISELED "SQUARE" ON NORTHWEST CORNER AREA INLET, 25'± EAST OF CURB

LINE AND ON-LINE WITH SOUTH CURB OF LOWENSTEIN DRIVE AT 90° BEND IN ROAD.

VERTICAL DATUM IS NAVD 88 ESTABLISHED USING OPUS PROJECTS ON PROJECT CONTRO

3-13-19 LAND DISTURBANCE	DESCRIPTION	
3-13-19	REV DATE	
1	REV	

LEON D. OSBOURN ENGINEER MO # 021726



EETS OF NW PRYOF SUMMIT, I 回め

STRI NWQ I LEE'S

A14_7067-1
DESIGNER DRAWN BY

UTILITY STATEMENT:

THE UNDERGROUND UTILITIES SHOWN HEREON ARE FROM FIELD SURVEY INFORMATION OF ONE-CALL LOCATED UTILITIES, FIELD SURVEY INFORMATION OF ABOVE GROUND OBSERVABLE EVIDENCE, AND/OR THE SCALING AND PLOTTING OF EXISTING UTILITY MAPS AND DRAWINGS AVAILABLE TO THE SURVEYOR AT THE TIME OF SURVEY. THE SURVEYOR MAKES NO GUARANTEE THAT THE UNDERGROUND UTILITIES SHOWN COMPRISE ALL SUCH UTILITIES IN THE AREA, EITHER IN SERVICE OR ABANDONED. FURTHERMORE, THE SURVEYOR DOES NOT WARRANT THAT THE UNDERGROUND UTILITIES SHOWN ARE IN THE EXACT LOCATION INDICATED ALTHOUGH HE DOES CERTIFY THAT THEY ARE LOCATED AS ACCURATELY AS POSSIBLE FROM INFORMATION AVAILABLE. THE SURVEYOR HAS NOT PHYSICALLY LOCATED THE UNDERGROUND UTILITIES BY EXCAVATION UNLESS OTHERWISE NOTED ON THIS SURVEY.

CAUTION - NOTICE TO CONTRACTOR

S SANITARY SEWER LINE

THE CONTRACTOR IS SPECIFICALLY CAUTIONED THAT THE LOCATION AND/OR ELEVATION OF EXISTING UTILITIES AS SHOWN ON THESE PLANS IS BASED ON RECORDS OF THE VARIOUS UTILITY COMPANIES AND, WHERE POSSIBLE, MEASUREMENTS TAKEN IN THE FIELD. THE INFORMATION IS NOT TO BE RELIED ON AS BEING EXACT OR COMPLETE. THE CONTRACTOR MUST CALL THE APPROPRIATE UTILITY COMPANY AT LEAST 72 HOURS BEFORE ANY EXCAVATION TO REQUEST EXACT FIELD LOCATION OF UTILITIES. IT SHALL BE THE RESPONSIBILITY OF THE CONTRACTOR TO RELOCATE ALL EXISTING UTILITIES WHICH


CONFLICT WITH PROPOSED IMPROVEMENTS SHOWN ON THE PLANS. THE CONTRACTOR SHALL EXPOSE EXISTING UTILITIES AT LOCATIONS OF POSSIBLE CONFLICTS PRIOR TO ANY CONSTRUCTION.

SAFETY NOTICE TO CONTRACTOR

IN ACCORDANCE WITH GENERALLY ACCEPTED CONSTRUCTION PRACTICES, THE CONTRACTOR WILL BE SOLELY AND COMPLETELY RESPONSIBLE FOR CONDITIONS OF THE JOB SITE, INCLUDING SAFETY OF ALL PERSONS AND PROPERTY DURING PERFORMANCE OF THE WORK. THIS REQUIREMENT WILL APPLY CONTINUOUSLY AND NOT BE LIMITED TO NORMAL WORKING HOURS

WARRANTY / DISCLAIMER

THE DESIGNS REPRESENTED IN THESE PLANS ARE IN ACCORDANCE WITH ESTABLISHED PRACTICES OF CIVIL ENGINEERING FOR THE DESIGN FUNCTIONS AND USES INTENDED BY THE OWNER AT THIS TIME. HOWEVER, NEITHER KAW VALLEY ENGINEERING, INC NOR ITS PERSONNEL CAN OR DO WARRANTY THESE DESIGNS OR PLANS AS CONSTRUCTED, EXCEPT IN THE SPECIFIC CASES WHERE KAW VALLEY ENGINEERING PERSONNEL INSPECT AND CONTROL THE PHYSICAL CONSTRUCTION ON A CONTEMPORARY BASIS AT THE SITE.




OWNER:STREETS OF WEST PRYOR, LLC 7200 WEST 132ND STREET OVERLAND PARK, KS 66213 CONTACT: MATT PENNINGTON email: matt@drakekc.com

PREPARED BY:
KAW VALLEY ENGINEERING, INC. 2319 N. JACKSON JUNCTION CITY, KS 66441 785-762-5040 CONTACT: LEON D OSBOURN


7200 WEST 132ND STREET OVERLAND PARK, KS 66213 AGENT: DAVID N. OLSON email: daveolson@monarchprojectllc.com

EMAIL: Ido@kveng.com



MASS GRADING PLANS GENERAL LAYOUT SHEI

A14_7067-1
DESIGNER DRAWN BY



CAUTION - NOTICE TO CONTRACTOR THE CONTRACTOR IS SPECIFICALLY CAUTIONED THAT THE LOCATION AND/OR ELEVATION OF EXISTING UTILITIES AS SHOWN ON THESE PLANS IS BASED ON RECORDS OF THE VARIOUS UTILITY COMPANIES AND, WHERE POSSIBLE, MEASUREMENTS TAKEN IN THE FIELD. THE INFORMATION IS NOT TO BE RELIED ON AS BEING EXACT OR COMPLETE. THE CONTRACTOR MUST CALL THE APPROPRIATE UTILITY COMPANY AT LEAST 72 HOURS BEFORE ANY EXCAVATION TO REQUEST EXACT FIELD LOCATION OF UTILITIES. IT SHALL BE THE RESPONSIBILITY OF THE CONTRACTOR TO RELOCATE ALL EXISTING UTILITIES WHICH CONFLICT WITH PROPOSED IMPROVEMENTS SHOWN ON THE PLANS. THE CONTRACTOR SHALL EXPOSE EXISTING UTILITIES AT LOCATIONS OF POSSIBLE CONFLICTS PRIOR TO ANY

SAFETY NOTICE TO CONTRACTOR

CONSTRUCTION.

IN ACCORDANCE WITH GENERALLY ACCEPTED CONSTRUCTION PRACTICES, THE CONTRACTOR WILL BE SOLELY AND COMPLETELY RESPONSIBLE FOR CONDITIONS OF THE JOB SITE, INCLUDING SAFETY OF ALL PERSONS AND PROPERTY DURING PERFORMANCE OF THE WORK. THIS REQUIREMENT WILL APPLY CONTINUOUSLY AND NOT BE LIMITED TO NORMAL WORKING HOURS.

PROPERTY LINES EXCEPT AS DESIGNATED "TO REMAIN" OR "TO BE REMOVED BY OTHERS", IN ACCORDANCE WITH THE SPECIFICATIONS AND THE CITY OF LEE'S SUMMIT AND STATE REGULATIONS. SITE CONDITIONS SHOWN WERE AS OF MARCH 30, 2018.

2. ALL UTILITY PIPE LINES TO BE ABANDONED SHALL BE PLUGGED PER CITY AND STATE REGULATIONS.

3. DRIVES, PAVING AND OTHER STRUCTURES ON STREET OR HIGHWAY RIGHT-OF-WAY SHALL BE REMOVED AS NECESSARY TO CONSTRUCT IMPROVEMENTS SHOWN ON THESE PLANS. REMOVAL AND DISPOSAL SHALL BE IN CONFORMANCE WITH LOCAL, STATE AND FEDERAL REGULATIONS.

4. ALL PAVING WITHIN PROPERTY TO BE REMOVED AND DISPOSED OF IN CONFORMANCE WITH LOCAL, STATE AND FEDERAL REGULATIONS.

5. ALL EXISTING UTILITIES ETC. LOCATED WITHIN THE BOUNDARIES OF THE PROPOSED BUILDING SHALL BE COMPLETELY REMOVED TO 10 FEET OUTSIDE OF BUILDING LINE.

6. ALL HAZARDOUS ASBESTOS AND OTHER HAZARDOUS MATERIALS MUST BE IDENTIFIED AND REMOVED PRIOR TO ANY BUILDING DEMOLITION, IN STRICT CONFORMANCE WITH LOCAL, STATE AND FEDERAL REGULATIONS.


8. EXISTING POWER LINES AND APPURTENANCES TO BE RELOCATED BY KANSAS POWER & LIGHT.

9. TREE LINES AND INDIVIDUAL TREES SHOWN ARE BASED ON ORIGINAL SURVEY. INITIAL CLEARING AND GRUBBING HAS BEEN COMPLETED. CONTRACTOR SHALL REMOVE ANY ADDITIONAL TREES AND SHRUB IN AREAS INDICATED FOR GRADING AND DEMOLITION.

10. COORDINATE WITH KAW VALLEY ENGINEERING PRIOR TO REMOVAL OF SECTION MONUMENTS AND PROPERTY PINS. KAW VALLEY ENGINEERING WILL RESET NECESSARY MONUMENTS WITHIN THE DISTURBED AREAS FOLLOWING DEMOLITION. CARE SHALL BE TAKEN TO PRESERVE PROPERTY PINS ALONG THE OUTSIDE PERIMETER OF THE SITE.

11. CONTRACTOR SHALL OBTAIN DEMOLITION PERMITS FOR EACH INDIVIDUAL HOUSE WITHIN THE AREA SHOWN. ALL SERVICE LINE SHUT-OFFS, WELL PLUGGING, SEPTIC TANK REMOVALS AND OTHER UTILITY REMOVALS SHALL BE HANDLED IN ACCORDANCE WITH STATE AND CITY CODES.

12. KCPL TRANSMISSION MAIN SHALL REMAIN IN PLACE DURING DEMOLITION. FOLLOW ALL KCPL REQUIREMENTS CONCERNING WORK IN THEIR EASEMENT AND IN PROXIMITY TO THEIR LINES, INCLUDING PROTECTION OF POLES AND SAFE WORKING DISTANCES FROM LINES.



LEGEND

NOT A PART OF DEMOLITION ACTIVITIES

<u> DATUM BENCHMARK:</u> OPUS PROJECTS ON PROJECT CONTROL.

EAST DRIVE ENTRANCE. AREA INLET, 25'± EAST OF CURB LINE AND ON-LINE WITH SOUTH CURB OF NW LOWENSTEIN DRIVE AT 90°

VERTICAL DATUM IS NAVD 88 ESTABLISHED USING BM #1: CHISELED "SQUARE" ON TOP OF CURB POIN' OF INTERSECTION OF WEST PARK PARKING LOT AT BM #2: CHISELED "SQUARE" ON NORTHWEST CORNER SHEET

A14_7067-1DESIGNER DRAWN BY 7067-1G_DEMO

F WEST

R ROAD & I

MISSOURI


RETS OF NW PRYOF SUMMIT, I


GRADING ING CONDI


LEON D. OSBOURN ENGINEER


MO # 021726


IGINEERING




















LEON D. OSBOURN ENGINEER


MO # 021726


DRIVE


STREETS OF WEST P
NWQ NW PRYOR ROAD & N
LEE'S SUMMIT, MISSOURI
MASS GRADING PLANS
OVERALL GRADING PLAN


A14_7067-1
DESIGNER DRAWN BY
























LEON D. OSBOURN ENGINEER MO # 021726

DRIVE STREETS OF WEST PRYOR
NWQ NW PRYOR ROAD & NW LOWENSTEIN
LEE'S SUMMIT, MISSOURI

LAND DISTURBANCE PLAN EROSION CONTROL PLAN

A14_7067-1
DESIGNER DRAWN BY

LDO 7067-1ECP_PHASE1
SHEET REV



1. PROPERTY LINE IS LIMITS OF TREE REMOVAL EXCEPT AS SHOWN.

- 2. THE CONTRACTOR SHALL INSTALL EROSION CONTROL MEASURES AS SHOWN ON THE DRAWINGS PRIOR TO BEGINNING TREE REMOVAL OPERATIONS.
- 3. THE CONTRACTOR SHALL MAINTAIN ALL SILT CONTROL MEASURES DURING TREE REMOVAL.
- 4. ALL SILT SHALL REMAIN ON SITE AND SURROUNDING STREETS SHALL BE KEPT CLEAR OF ALL MUD AND DEBRIS.
- 5. A SEDIMENTATION BARRIER IS TO BE INSTALLED AS SHOWN.
- 6. ACCUMULATED SEDIMENT SHALL BE REMOVED AND THE SEDIMENTATION BARRIERS MAINTAINED AS NEEDED TO PREVENT SEDIMENTATION BYPASS OF THE BARRIER.
- 7. SEDIMENT IS TO BE REMOVED FROM STORM WATER DRAINAGE SYSTEMS.
- 8. CONTRACTOR IS RESPONSIBLE FOR INSTALLING ANY ADDITIONAL EROSION CONTROL AS HE/SHE DEEMS NECESSARY.
- 9. THE CONTRACTOR SHALL PROVIDE ALL MATERIALS, TOOLS, EQUIPMENT AND LABOR AS NECESSARY TO INSTALL AND MAINTAIN ADEQUATE EROSION AND SILTATION CONTROLS REQUIRED TO PREVENT SOIL EROSION FROM LEAVING THE PROJECT SITE. IT SHALL BE THE CONTRACTOR'S SOLE RESPONSIBILITY TO ENSURE THAT METHODS UTILIZED ARE ADEQUATE AND COMPLY WITH REQUIREMENTS OF THE SPECIFICATIONS AND GOVERNMENTAL AGENCIES HAVING JURISDICTION OVER THE WORK.

10. TEMPORARY SEDIMENT FENCE/STRAW BALES TO REMAIN UNTIL ADEQUATE VEGETATION IS ESTABLISHED.

- 11. MUD AND DEBRIS SHALL BE CLEANED UP AT THE CONCLUSION OF EACH WORKING DAY, OR AFTER EACH RAINFALL IF SILT IS PRESENT.
- 12. INSPECTION, MAINTENANCE AND REPAIR OF EROSION CONTROL DEVICES SHALL BE ON GOING IN OPERABLE CONDITION AT ALL TIMES. ADDITIONAL MEASURES SHALL BE INSTALLED AS REQUIRED BY ACTUAL FIELD CONDITIONS AND/OR GOVERNING INSPECTION AGENCIES.
- 13. INSTALL CONSTRUCTION ENTRANCE AT ANY POINT WHERE TRAFFIC WILL BE ENTERING OR LEAVING THE SITE AND AS SHOWN ON PLANS.

14. AT COMPLETION OF TREE REMOVAL AND OTHER RELATED CONSTRUCTION ACTIVITIES, ALL DISTURBED AREAS WITHIN THE PROJECT SITE SHALL BE SEEDED, SODDED, OR LANDSCAPED AS SHOWN ON THE LANDSCAPE PLAN WITHIN 14 DAYS.

15. TOPSOIL IS TO BE PLACED IN AREAS UNSUITABLE FOR VEGETATIVE GROWTH.

16. THE CONTRACTOR SHALL HAVE THE RESPONSIBILITY FOR RESOLVING COMPLAINTS IN THE EVENT THAT COMPLAINTS OR DAMAGE CLAIMS ARE FILED DUE TO DAMAGES OCCURRING ADJACENT TO OR DOWNSTREAM FROM PROPERTY BY SEDIMENT RESULTING FROM EROSION ON THE PROJECT SITE.

17. GOOD HOUSEKEEPING PRACTICES SHALL BE MAINTAINED ON SITE TO KEEP SOLID WASTE FROM ENTRY INTO WATERS.

18. ALL FUELING FACILITIES PRESENT ON SITE SHALL ADHERE TO APPLICABLE FEDERAL AND STATE REQUIREMENTS CONCERNING UNDERGROUND STORAGE, ABOVE GROUND STORAGE AND DISPENSERS, INCLUDING SPILL PREVENTION, CONTROL AND COUNTER MEASURES.

19. RIGHT OF WAY TO BE STABILIZED AS REQUIRED BY APWA SECTION 2400.

20. EROSION CONTROL CAN BE PLACED IN PHASING AS TREE REMOVAL PROGRESSES.

21. IT IS ANTICIPATED THAT STUMP REMOVAL WILL BE COMPLETED DURING THE EARTHWORK PHASE.

22. CONTRACTOR TO USE BURN PIT AND SMOKE CURTAIN IN ACCORDANCE WITH STATE AND LOCAL REGULATIONS

DETAILS - SEE DETAIL SHEET NO. C-4

812 SILT FENCE (APWA STD DWG NO. ESC-03)

EROSION & PROPOSED IMPROVEMENTS LEGEND:

SEDIMENTATION FENCE

B/B BACK OF CURB TO BACK OF CURB E/E EDGE TO EDGE


(10) PARKING STALL COUNT

<u>Datum Benchmark:</u> Vertical datum is navd 88 established using opus projects on PROJECT CONTROL.

BM #1: CHISELED "SQUARE" ON TOP OF CURB POINT OF INTERSECTION OF WEST PARK PARKING LOT AT EAST DRIVE ENTRANCE.

LDO 7067-1ECP_PHASE1 ELEV=985.05 BM #2: CHISELED "SQUARE" ON NORTHWEST CORNER AREA INLET, 25'± EAST OF CURB LINE AND ON-LINE WITH SOUTH CURB OF LOWENSTEIN DRIVE

ELEV=971.06



SCALE: 1" = 100'

SECTION CORNER, ORIGIN UNKNOWN UNLESS

MONUMENT FOUND, ORIGIN UNCERTAIN UNLESS

LEGEND

OTHERWISE NOTED

OTHERWISE NOTED

UTILITY POLE W/ LIGHT

AIR CONDITIONING UNIT

ELECTRIC PEDESTAL

E ELECTRIC METER

UTILITY MANHOLE

CP CABLE TV PEDESTAL

S SANITARY SEWER MANHOLE

STORM SEWER MANHOLE

TELEPHONE SIGN

□ SPLICE BOX

P PULL BOX

FPO FLAG POLE

MAILBOX

ADA HANDICAP SIGN

■ LEFT TURN ARROW → STRAIGHT ARROW

RIGHT TURN ARROW

GP GATE POST

——O——— CHAIN LINK FENCE

X BARBED WIRE FENCE

SHRUB

₽\ STUMP

— 970 — 1' CONTOUR INTERVAL

| RESTRICTED ACCESS

TREE LINE

AT 90° BEND IN ROAD.

----- WOOD FENCE

o FENCE POST

TELEPHONE MANHOLE TELEPHONE PEDESTAL

FOC FIBER OPTIC CABLE SIGN

TRAFFIC CONTROL POLE

HANDICAP PAINTED SYMBOL

18" DECIDUOUS TREE W/SIZE & DRIP LINE

22 EVERGREEN TREE W/SIZE & DRIP LINE

WATER SPIGOT

W WATER METER WELL

TIRE HYDRANT

CTV CABLE TV SIGN

GAS SIGN

G GAS METER

UTILITY POLE W/TRANSFORMER

- OVERHEAD UTILITY - # LINES

- UNDERGROUND ELECTRIC LINE

GAS CATHODIC PROTECTION STATION

(D) DESCRIBED

(M) MEASURED

(C) CALCULATED

- STREET SIGN

--- UTILITY POLE

← DEADMAN ANCHOR

LEON D. OSBOURN ENGINEER MO # 021726

PN N N

AND

A14_7067-1DESIGNER DRAWN BY

SAFETY NOTICE TO CONTRACTOR

CAUTION - NOTICE TO CONTRACTOR

WARRANTY / DISCLAIMER

TO ANY CONSTRUCTION.

CONTINUOUSLY AND NOT BE LIMITED TO NORMAL WORKING HOURS.

PHYSICAL CONSTRUCTION ON A CONTEMPORARY BASIS AT THE SITE.

IN ACCORDANCE WITH GENERALLY ACCEPTED CONSTRUCTION PRACTICES, THE CONTRACTOR WILL BE

ALL PERSONS AND PROPERTY DURING PERFORMANCE OF THE WORK. THIS REQUIREMENT WILL APPLY

SOLELY AND COMPLETELY RESPONSIBLE FOR CONDITIONS OF THE JOB SITE, INCLUDING SAFETY OF

THE DESIGNS REPRESENTED IN THESE PLANS ARE IN ACCORDANCE WITH ESTABLISHED

CAN OR DO WARRANTY THESE DESIGNS OR PLANS AS CONSTRUCTED, EXCEPT IN THE

PRACTICES OF CIVIL ENGINEERING FOR THE DESIGN FUNCTIONS AND USES INTENDED BY THE

SPECIFIC CASES WHERE KAW VALLEY ENGINEERING PERSONNEL INSPECT AND CONTROL THE

OWNER AT THIS TIME. HOWEVER, NEITHER KAW VALLEY ENGINEERING, INC NOR ITS PERSONNEL

THE CONTRACTOR IS SPECIFICALLY CAUTIONED THAT THE LOCATION AND/OR ELEVATION OF EXISTING UTILITIES AS SHOWN ON THESE PLANS IS BASED ON RECORDS OF THE VARIOUS UTILITY COMPANIES

AND, WHERE POSSIBLE, MEASUREMENTS TAKEN IN THE FIELD. THE INFORMATION IS NOT TO BE


LOCATION OF UTILITIES. IT SHALL BE THE RESPONSIBILITY OF THE CONTRACTOR TO RELOCATE ALL


THE CONTRACTOR SHALL EXPOSE EXISTING UTILITIES AT LOCATIONS OF POSSIBLE CONFLICTS PRIOR

RELIED ON AS BEING EXACT OR COMPLETE. THE CONTRACTOR MUST CALL THE APPROPRIATE

UTILITY COMPANY AT LEAST 72 HOURS BEFORE ANY EXCAVATION TO REQUEST EXACT FIELD

EXISTING UTILITIES WHICH CONFLICT WITH PROPOSED IMPROVEMENTS SHOWN ON THE PLANS.





GENERAL NOTES:

1. PROPERTY LINE IS LIMITS OF CONSTRUCTION EXCEPT AS SHOWN.

2. THE CONTRACTOR SHALL INSTALL EROSION CONTROL MEASURES AS SHOWN ON THE DRAWINGS PRIOR TO BEGINNING EARTHWORK OPERATIONS.

3. THE CONTRACTOR SHALL MAINTAIN ALL SILT CONTROL MEASURES DURING CONSTRUCTION.

4. ALL SILT SHALL REMAIN ON SITE AND SURROUNDING STREETS SHALL BE KEPT CLEAR OF ALL MUD AND DEBRIS.

5. A SEDIMENTATION BARRIER IS TO BE INSTALLED AS SHOWN.

6. ACCUMULATED SEDIMENT SHALL BE REMOVED AND THE SEDIMENTATION BARRIERS MAINTAINED AS NEEDED TO PREVENT SEDIMENTATION BYPASS OF THE BARRIER.

7. SLOPES ARE TO BE LEFT IN A ROUGH CONDITION DURING GRADING.

8. CURB INLET SEDIMENTATION BARRIERS ARE TO BE INSTALLED AROUND INLETS AND WEIRS WHERE SEDIMENTATION IS A CONCERN. INLET BARRIERS SHALL BE EITHER BLOCK AND GRAVEL, OR SECURED STRAW BALES, OR SILT FENCE.

9. SEDIMENT IS TO BE REMOVED FROM STORM WATER DRAINAGE SYSTEMS.

10. RIPRAP IS TO BE INSTALLED AT AREAS OF CONCENTRATED FLOW (I.E. CULVERT

11. CONTRACTOR IS RESPONSIBLE FOR INSTALLING ANY ADDITIONAL EROSION CONTROL AS HE/SHE DEEMS NECESSARY.

12. THE CONTRACTOR SHALL PROVIDE ALL MATERIALS, TOOLS, EQUIPMENT AND LABOR AS NECESSARY TO INSTALL AND MAINTAIN ADEQUATE EROSION AND SILTATION CONTROLS REQUIRED TO PREVENT SOIL EROSION FROM LEAVING THE PROJECT SITE. IT SHALL BE THE CONTRACTOR'S SOLE RESPONSIBILITY TO ENSURE THAT METHODS UTILIZED ARE ADEQUATE AND COMPLY WITH REQUIREMENTS OF THE SPECIFICATIONS AND GOVERNMENTAL AGENCIES HAVING JURISDICTION OVER THE WORK.

13. TEMPORARY SEDIMENT FENCE TO REMAIN UNTIL ADEQUATE VEGETATION IS ESTABLISHED.

14. MUD AND DEBRIS SHALL BE CLEANED UP AT THE CONCLUSION OF EACH WORKING DAY, OR AFTER EACH RAINFALL IF SILT IS PRESENT.

15. INSPECTION, MAINTENANCE AND REPAIR OF EROSION CONTROL DEVICES SHALL BE ON GOING THROUGHOUT THE LIFE OF BUILDING CONSTRUCTION TO KEEP THE DEVICES IN OPERABLE CONDITION AT ALL TIMES. ADDITIONAL MEASURES SHALL BE INSTALLED AS REQUIRED BY ACTUAL FIELD CONDITIONS AND/OR GOVERNING INSPECTION AGENCIES.

16. INSTALL CONSTRUCTION ENTRANCE AT ANY POINT WHERE TRAFFIC WILL BE ENTERING OR LEAVING THE SITE AND AS SHOWN ON PLANS.

17. AT COMPLETION OF SITE GRADING AND OTHER RELATED CONSTRUCTION ACTIVITIES, ALL DISTURBED AREAS WITHIN THE PROJECT SITE SHALL BE SEEDED, SODDED, OR LANDSCAPED AS SHOWN ON THE LANDSCAPE PLAN WITHIN 14 DAYS.

18. TOPSOIL IS TO BE PLACED IN AREAS UNSUITABLE FOR VEGETATIVE GROWTH.

19. STRIP TOPSOIL PRIOR TO EXCAVATION, STOCKPILE AND SPREAD ONTO DISKED SUBGRADE (4" MIN) A THICKNESS OF 4 INCHES.

20. ROCK LINING (RIPRAP) SHALL BE DURABLE STONE CONTAINING A COMBINED TOTAL OF NOT MORE THAN 10 PERCENT OF EARTH, SAND, SHALE AND NON-DURABLE ROCK. AT LEAST 60 PERCENT OF THE MASS SHALL BE OF PIECES HAVING A MINIMUM WEIGHT OF 150 POUNDS OR MORE PER CUBIC FOOT.

21. THE CONTRACTOR SHALL HAVE THE RESPONSIBILITY FOR RESOLVING COMPLAINTS IN THE EVENT THAT COMPLAINTS OR DAMAGE CLAIMS ARE FILED DUE TO DAMAGES OCCURRING ADJACENT TO OR DOWNSTREAM FROM PROPERTY BY SEDIMENT RESULTING FROM EROSION ON THE PROJECT SITE.

22. GOOD HOUSEKEEPING PRACTICES SHALL BE MAINTAINED ON SITE TO KEEP SOLID WASTE FROM ENTRY INTO WATERS.

23. ALL FUELING FACILITIES PRESENT ON SITE SHALL ADHERE TO APPLICABLE FEDERAL AND STATE REQUIREMENTS CONCERNING UNDERGROUND STORAGE, ABOVE GROUND STORAGE AND DISPENSERS, INCLUDING SPILL PREVENTION, CONTROL AND COUNTER MEASURES.

24. RIGHT OF WAY TO BE STABILIZED AS REQUIRED BY APWA SECTION 2400.

25. EROSION CONTROL IS TO BE PLACED IN PHASING AS CONSTRUCTION PROGRESSES.

26. MINIMAL WASHING OF CONCRETE EQUIPMENT ALLOWED, CHUTE ETC. CONCRETE WASHOUT OF THE DRUM IS NOT ALLOWED. ANY PIT/WASHOUT AREA NEEDS TO BE MAINTAINED IN A NON-DISCHARGING MANNER AND ANY WASTE RESIDUE WILL NEED TO BE CLEANED OUT AND REMOVED AT THE END OF PROJECT.

27. EROSION CONTROL SEDIMENT FENCE TO BE INSTALLED 1'-0" BEHIND CURB & GUTTER UPON COMPLETION OF BACKFILL OF CURB IN ALL AREAS WHERE SLOPES FROM LOT DRAIN TOWARDS CURB. UPON COMPLETION OF FINAL GRADING THE TOES OF ALL EMBANKMENTS IN EXCESS OF TWO FEET IN HEIGHT WILL HAVE EROSION CONTROL SEDIMENT FENCE INSTALLED.

DETAILS — SEE EROSION CONTROL DETAIL SHEETS FOR THE FOLLOWING DETAILS CONSTRUCTION ENTRANCE DETAIL

ESC-03 SILT FENCE ESC-06 CURB INLET PROTECTION ESC-07 AREA INLET AND JUNCTION BOX PROTECTION
ESC-14 OUTLET PROTECTION
ESC-11 SEDIMENT BASIN


EROSION & PROPOSED IMPROVEMENTS LEGEND:

SEDIMENTATION FENCE

---970 — — EXISTING GROUND CONTOUR (1' INTERVALS) PROPOSED FINISHED GROUND CONTOUR (1' INTERVALS)

7067-1G_ECP SHEET C-23B

THIS DRAWING SHALL NOT BE UTILIZED BY ANY PERSON, FIRM, OR CORPORATION IN WHOLE OR IN PART WITHOUT THE SPECIFIC PERMISSION OF KAW VALLEY ENGINEERING, INC.




ENGINEERING


PB F WEST I


DISTURBANCE FISION CONTROL P EETS OF NW PRYOF SUMMIT, I LAND

STRI NWQ I LEE'S

A14_7067-1
DESIGNER DRAWN BY LDO









C - 38

50' Min. Existing Ground — — Washrack / Rumble Strip (Optional) Existing Pavement 2-3" Coarse ——— Positive drainage Aggregate Sediment Trapping Device * - Must extend full width of ingress and egress operation

<u>Plan View</u> Not to Scale



Side Elevation



Notes for Construction Entrance:

- 1. Avoid locating on steep slopes, at curves on public roads, or downhill of disturbed area.
- 2. Remove all vegetation and other unsuitable material from the foundation area, grade, and crown for positive drainage.
- 3. If slope towards the public road exceeds 2%, construct a 6- to 8-inch high ridge with 3H:1V side slopes across the foundation approximately 15 feet from the edge of the public road to divert runoff from it.
- 4. Install pipe under the entrance if needed to maintain drainage ditches along public roads.
- 5. Place stone to dimensions and grade as shown on plans. Leave surface sloped for drainage.
- 6. Divert all surface runoff and drainage from the entrance to a sediment control device.
- 7. If conditions warrant, place geotextile fabric on the graded foundation to improve stability.

Maintenance for Construction Entrance:

1. Reshape entrance as needed to maintain function and integrity of Installation. Top dress with clean aggregate as needed.


CONSTRUCTION ENTRANCE

Notes for Concrete Washout:

- 1. Concrete washout areas shall be installed prior to any concrete placement on site.
- 2. Concrete washout area shall include a flat subsurface pit sized relative to the amount of concrete to be placed on site. The slopes leading out of the subsurface pit shall be 3:1. The vehicle tracking pad shall be sloped towards the concrete washout area.
- 3. Vehicle tracking control is required at the access point to all concrete washout areas.
- 4. Signs shall be placed at the construction site entrance, washout area and elsewhere as necessary to clearly indicate the location(s) of the concrete washout area(s) to operators of concrete truck and pump rigs.
- 5. A one-piece impervious liner may be required along the bottom and sides of the subsurface pit in sandy or gravelly soils.

Maintenance for Concrete Washout:

- 1. Concrete washout materials shall be removed once the materials have filled the washout to approximately 75% full.
- 2. Concrete washout areas shall be enlarged as necessary to maintain capacity for wasted concrete.
- 3. Concrete washout water, wasted pieces of concrete and all other debris in the subsurface pit shall be transported from the job site in a water-tight container and disposed of properly.
- 4. Concrete washout areas shall remain in place until all concrete for the project is placed.
- 5. When concrete washout areas are removed, excavations shall be filled with suitable compacted backfill and topsoil, any disturbed areas associated with the installation, maintenance, and/or removal of the concrete washout areas shall be stabilized.



CONCRETE WASHOUT

AMERICAN PUBLIC WORKS ASSOCIATION



KANSAS CITY METRO CHAPTER

CONSTRUCTION ENTRANCE AND CONCRETE WASHOUT

STANDARD DRAWING NUMBER ESC-01 ADOPTED: 10/24/2016

LDO C - 44


Construction Entrance modified from 2015 Overland Park Standard Details for Erosion and Sediment Control: Concrete Washout modified from 2009 City of Great Bend Standard Drawings.

LEON D. OSBOURN ENGINEER MO # 021726


ENGINEERING

A14_7067-1
DESIGNER DRAWN BY

7067-1G_DET SHEET



Installation on Slopes




Partial Box Culvert Plan

Not to Scale

Installation Around Culvert Slope


Notes for Installation on Slopes:

- 1. Erosion Control Blankets and TRMs shall be laid in the direction of the slope. In order for blanket to be in contact with the soil, lay blanket loosely, avoiding stretching.
- 2. ANCHOR SLOTS: The top of the blanket should be "slotted in" at the top of the slope and anchored in place with anchors 6 inches apart. The slots should be 6 inches wide x 6 inches deep with the blanket anchored in the bottom of the slot, then backfilled, tamped and seeded.
- 3. SPLICE SEAM: When splices are necessary, overlap end a minimum of 8 inches in direction of water flow. Stagger splice
- 4. TERMINAL FOLD: The bottom edge of the blanket shall be turned under a minimum of 4 inches, then anchored in place with anchors 9 inches apart.



Notes for Installation in Channels:

- 1. Erosion Control Blankets and TRMs shall be laid in the direction of the flow, with the first course at the centerline of channel, where applicable. In order for the mat to be in contact with the soil, lay the mat loosely, avoiding stretching.
- 2. ANCHOR FOLD: The top of the mat should be folded under, buried and secured with wood or other approved anchors placed 6 inches apart. The top edge of the mat should be buried in a slot 6 inches wide x 6 inches deep, anchored in the bottom of the slot, backfilled, and the mat folded over the top as shown in detail.
- 3. SPLICE SEAM: When splices are necessary, overlap end a minimum of 12 inches in direction of water flow. Stagger splice seams.
- 4. CHECK SLOTS: Establish check slots transverse to slope every 30 feet. The slots should be 6 inches wide x 6 inches deep. The mat shall be cut to a length 12 inches beyond the slot. The top of the downstream mat shall be slotted in, secured and buried similar to the edge anchor fold. The upstream mat shall then cover the slot and be anchored as shown.
- 5. EDGE ANCHORS: Lay outside edge of mat into trench at top of the slope and anchor.
- 6. TERMINUS: The bottom edge of the mat shall be anchored.




Critical Points:

A – Overlaps and seams;

B - Projected water line;

C – Channel bottom / side slope vertices;



V Channel

Trapezoidal Channel

Installation in Channels

Splice Seam

AMERICAN PUBLIC WORKS ASSOCIATION



KANSAS CITY METRO CHAPTER

EROSION CONTROL BLANKETS AND TURF REINFORMENT MATS ADOPTED:

STANDARD DRAWING NUMBER ESC-02

10/24/2016

A14_7067-1
DESIGNER DRAWN BY LDO 7067-1G_DET SHEET C - 45

for Erosion and Sediment Control.


Modified from 2015 Overland Park Standard Details

THIS DRAWING SHALL NOT BE UTILIZED BY ANY PERSON, FIRM, OR CORPORATION IN WHOLE OR IN PART WITHOUT THE SPECIFIC PERMISSION OF KAW VALLEY ENGINEERING, INC.


PRYOR
NW LOWENSTEIN DRIVE

LEON D. OSBOURN ENGINEER MO # 021726

ENGINEERING



SILT FENCE DETAILS Not to Scale



SILT FENCE LAYOUT


Not to Scale

<u>Notes:</u>

- 1. In order to contain water, the ends of the silt fence must be turned uphill (Figure A).
- 2. Long perimeter runs of silt fence must be limited to 100'. Runs should be broken up into several smaller segments to minimize water concentrations (Figure A).
- 3. Long slopes should be broken up with intermediate rows of silt fence to slow runoff velocities.
- 4. Attach fabric to upstream side of post.
- 5. Install posts a minimum of 2' into the ground.
- 6. Trenching will only be allowed for small or difficult installation, where slicing machine cannot be reasonably

<u>Maintenance:</u>

- 1. Remove and dispose of sediment deposits when the deposit approaches 1/3 the height of silt fence.
- 2. Repair as necessary to maintain function and structure.







KANSAS CITY METRO CHAPTER

SILT FENCE ADOPTED:

STANDARD DRAWING NUMBER ESC-03 10/24/2016

A14_7067-1
DESIGNER DRAWN BY LDO 7067-1G_DET
SHEET C - 46

Modified from 2015 Overland Park Standard Details for Erosion and Sediment Control.

THIS DRAWING SHALL NOT BE UTILIZED BY ANY PERSON, FIRM, OR CORPORATION IN WHOLE OR IN PART WITHOUT THE SPECIFIC PERMISSION OF KAW VALLEY ENGINEERING, INC.

DRIVE STREETS OF WEST PRYOR

NWQ NW PRYOR ROAD & NW LOWENSTEIN
LEE'S SUMMIT, MISSOURI


LEON D. OSBOURN

ENGINEER

MO # 021726

ENGINEERING
ORIZED TO OFFER ENGINEERII
E OF AUTHORITY # 000842.

ACKSON | P.O. BOX 1304 I CITY, KANSAS 66441 5040 | FAX (785) 762-7744 I.com | www.kvens.com



Typical Elevation

WATTLES AND BIODEGRADABLE LOG





Figure 1 (Perimeter Control)

THIS DRAWING SHALL NOT BE UTILIZED BY ANY PERSON, FIRM, OR CORPORATION IN WHOLE OR IN PART WITHOUT THE SPECIFIC PERMISSION OF KAW VALLEY ENGINEERING, INC.



<u>Figure 2</u> (Steep Slopes)

MULCH OR COMPOST FILTER BERMS

Notes for Wattles and Biodegradable Log Slope Protection:

- 1. The Slope barriers shall be placed along contour lines, with a short section turned upgrade at each end of the barrier. The maximum length of the slope barrier shall not exceed 250 feet, and the barrier ends need to be staggered.
- 2. Install wattles and biodegradable logs per manufacturer's instructions.
- 3. Spacing of stakes per manufacturer's instructions with 4' max. spacing. Length of stakes shall be a minimum of 2 times the diameter of the log with minimum of 24".

Notes for Mulch and Compost Filter Beam:

- 1. The sediment control berm shall be placed uncompacted in a windrow at locations shown on the plans or as directed by the engineer.
- 2. Parallel to the base of the slope, or around the perimeter of other affected areas, construct a 1 to 3 foot high by 2.5 to 3 foot wide berm (see Figure 1). For maximum water treatment ability or for steep slopes, construct a 1.5 to 3 foot high trapezoidal berm that is a minimum of 4 feet wide at the base (see Figure 2). In extreme conditions, or where specified by the engineer, a second berm shall be constructed at the top of the slope. Engineer will specify berm requirements.
- 3. If berm is to be left as permanent or part of the natural landscape, the compost berm may be seeded during application for permanent vegetation.
- 4. Do not use compost or wood mulch berms in any runoff channels or concentrated flow areas.
- 5. Wood mulch shall consist of tree and shrub debris resulting from clearing and grubbing and shall be ground by the mechanical means such as a chipper, hammermill, tub grinder or other approved method. Mulch sizing varies with a maximum width of 2" and a maximum length of 10".

Maintenance for Mulch and Compost Filter Beam:

- 1. Berm shall be reshaped and material added as necessary to maintain function and dimensions.
- 2. Breaches in the berm shall be repaired promptly.

AMERICAN PUBLIC WORKS ASSOCIATION



KANSAS CITY METRO CHAPTER

WATTLES/BIODEGRADABLE LOG AND

STANDARD DRAWING NUMBER ESC-04 ADOPTED: 10/24/2016

7067-1G_DET C - 47

Modified from 2015 Overland Park Standard Details MULCH/COMPOST FILTER BERM for Erosion and Sediment Control.

ACKSON | P.O. BOX 1304 I CITY, KANSAS 66441 5040 | FAX (785) 762-7744 I.com | www busing contracts ENGINEERING


ORIZED TO OFFER ENGINEERII

E OF AUTHORITY # 000842. VALLEY

LEON D. OSBOURN ENGINEER MO # 021726

DRIVE PRYOR NW LOWENSTEIN E

A14_7067-1DESIGNER DRAWN BY LDO



TYPICAL PLAN VIEW OF DIVERSION BERM AND SLOPE DRAIN

Notes for Diversion Berm:

- 1. Slope drains are optional, but may be required by the engineer if the berm is at the top of a steep slope.
- 2. Diversion berms must be installed as a first step in the land-disturbing activity and must be functional prior to upslope land disturbance.
- 3. The berm should be adequately compacted to prevent failure.
- Temporary or permanent seeding and mulch shall be applied to the berm immediately following its construction.
- 5. Place the berm so to minimize damages by construction operations and traffic.
- 6. The berm must discharge to a temporary sediment trap or stabilized area.
- 7. All trees, brush, stumps, obstructions and other objectionable material shall be removed and disposed of so as not to interfere with the proper functioning of diversion.
- 8. The diversion shall be excavated or shaped to line, grade and cross-section as required to meet the criteria specified herein, free of irregularities which will impede flow.
- 9. Fills shall be compacted as needed to prevent unequal settlement that would cause damage in the completed diversion. Fill shall be composed of soil which is free from excessive organic debris, rocks or other objectionable materials.

Maintenance:

- 1. Berm shall be reshaped, compacted, and stabilized as necessary to maintain its function.
- 2. Breaches in the berm shall be repaired immediately.


Notes for Slope Drain:

- 1. Slope Drain and Diversion Berm may be used on either project foreslopes or project backslopes.
- 2. Discharge of Slope Drains shall be into stabilized ditch or area, or into Sediment Basin.
- 3. Pipe shall be secured in place as approved by Engineer.


<u>Maintenance</u>:


- 1. Accumulation of any visible sediment at the inlet and outlet shall be removed promptly.
- 2. Outlet conditions shall be repaired if scour is observed. Leaking or damaged section of pipe shall be repaired immediately.
- 3. Barriers directing water to the inlet shall be monitored for continuity and effectiveness.

TYPICAL PROFILE OF DIVERSION BEAM



TYPICAL PROFILE OF DIVERSION BERM





TYPICAL PROFILE OF DIVERSION BERM WITH SLOPE DRAIN

AMERICAN PUBLIC WORKS ASSOCIATION KANSAS CITY

DIVERSION BERMS AND

SLOPE DRAINS

STANDARD DRAWING NUMBER ESC-05 ADOPTED: 10/24/2016

METRO CHAPTER A14_7067-1
DESIGNER DRAWN BY LDO 7067-1G_DET C-48


ENGINEER MO # 021726


VALLEY

GRADING PLANS ION CONTROL DET

STRI NWQ I LEE'S

Modified from 2015 Overland Park Standard Details for Erosion and Sediment Control.






EARLY STAGE CURB INLET (Open Box and Prior to Pouring Curb and Inlet Throat)


<u>Notes:</u>

- 1. Immediately following inlet construction and prior to construction of curb and inlet throat, protect inlet opening by installing 2" X 10" (min.) board wrapped in silt fence. Structures shall have excavated storage area on all four sides to allow settling of sediment (Early Stage Curb Inlet).
- 2. When inlet is completed and curb poured, filter socks or approved equal should be used (Late Stage Curb Inlet). Straw wattles are not approved for curb inlet use.
- Contractor to field verify ponding water shall not create a traffic hazard.

<u>Maintenance:</u>

- 1. Remove deposited sediment from excavated storage areas when available storage has been reduced by 20%.
- 2. Remove deposited sediment from filter socks or similar when any accumulation of
- 3. Repair or replace as necessary to maintain function and integrity





Sump Inlet Sediment Filter

LATE STAGE CURB INLET (After Pouring Curb and Inlet Throat)





KANSAS CITY METRO CHAPTER

CURB INLET PROTECTION

STANDARD DRAWING NUMBER ESC-06 ADOPTED:

Modified from 2015 Overland Park Standard Details for Erosion and Sediment Control.

THIS DRAWING SHALL NOT BE UTILIZED BY ANY PERSON, FIRM, OR CORPORATION IN WHOLE OR IN PART WITHOUT THE SPECIFIC PERMISSION OF KAW VALLEY ENGINEERING, INC.


STREETS OF WEST PRYOR
NWQ NW PRYOR ROAD & NW LOWENSTEIN
LEE'S SUMMIT, MISSOURI GRADING PLANS ON CONTROL DETAIL A14_7067-1
DESIGNER DRAWN BY LDO 7067-1G_DET SHEET C - 4910/24/2016


LEON D. OSBOURN ENGINEER MO # 021726


ENGINEERING

ACKSON | P.O. BOX 1304 I CITY, KANSAS 66441 5040 | FAX (785) 762-7744 I.com | www byser

DRIVE







Notes for Sediment Trap:

- 1. The area under the embankment shall be cleared, grubbed, and stripped of any vegetation and root mat.
- 2. Fill material for the embankment shall be free of roots or other woody vegetation, organic material, large stones, and other objectionable material. The embankment should be compacted in 6-inch layers by traversing with construction equipment.
- 3. The earthen embankment shall be stabilized immediately after installation.
- 4. Construction operations shall be carried out to minimize erosion and water pollution.
- 5. The structure shall be removed and the area stabilized when the upslope drainage area has been stabilized.
- 6. All cut and fill slopes shall be 2H : 1V or flatter, except for excavated, wet storage areas which may be at a maximum 1H : 1V grade.

(*) — The perspective view and cross section are schematic in nature.

Construction plans must provide specific site


(*) Perspective View of Outlet


Not to Scale

Maintenance for Sediment Trap:

construction arrangements.

- 1. Check sediment traps after periods of significant runoff.
- 2. Remove sediment and restore the trap to its original dimensions when sediment accumulates to 20% of the storage capacity.
- 3. Immediately repair any erosion damage to the embankment and outlet.
- 4. Keep outlet and pool area free of all trash and other debris.





<u>Plan View</u>

Not to Scale

Notes for Sediment Trap at Culvert Opening:

- 1. The inlet protection device shall be constructed in a manner that will facilitate clean-out and disposal of trapped sediment and minimize interference with construction activities.
- 2. The inlet protection devices shall be constructed in such manner that any resultant ponding stormwater will not cause excessive inconvenience or damage to adjacent areas or structures.
- 3. Geometry of the design will be a horseshoe shape around the culvert inlet.
- 4. The toe of the riprap shall be no closer than 24" from the culvert opening to provide an acceptable emergency outlet for flows from larger storm events.
- 5. Storage requirements equivalent to that of temporary sediment trap.
- 6. 67 C.Y./Acre wet storage below base of stone.
- 7. 67 C.Y./Acre dry storage from base of stone to top of stone berm.

Maintenance for Sediment Trap at Culvert Opening:

- 1. Check sediment traps after periods of significant runoff.
- 2. Remove sediment and restore the trap to its original dimensions when sediment accumulates to 20% of the storage capacity.
- 3. Immediately repair any erosion damage to the embankment and outlet.
- 4. Keep outlet and pool area free of all trash and other debris.

AMERICAN PUBLIC WORKS ASSOCIATION



SEDIMENT TRAPS

METRO CHAPTER

KANSAS CITY

STANDARD DRAWING NUMBER ESC-08 ADOPTED: 10/24/2016

SEDIMENT TRAP AT CULVERT OPENING

Modified from 2015 Overland Park Standard Details

for Erosion and Sediment Control.

THIS DRAWING SHALL NOT BE UTILIZED BY ANY PERSON, FIRM, OR CORPORATION IN WHOLE OR IN PART WITHOUT THE SPECIFIC PERMISSION OF KAW VALLEY ENGINEERING, INC.

SEDIMENT TRAP

PRYOR INW LOWENSTEIN I REETS OF WEST FOW NW PRYOR ROAD & NS SUMMIT, MISSOURI PLANS ROL DET

DRIVE


LEON D. OSBOURN ENGINEER MO # 021726


ENGINEERING

STRI NWQ I LEE'S

LDO

A14_7067-1
DESIGNER DRAWN BY 7067-1G_DET
SHEET C - 51





Freeboard

Compacted

— Principal spillway ,

Anti-seep collars
(See corrugated metal anti-seep collar

detail on sht. ESC-12)

<u>Cross Section (*)</u>

Not to Scale

— Low Permeability Backfill

along pipe (Typ.)

Design Item	Basin #1 Basin #2	Units	Notes	
Jesign Rem	Bushi 1 Bushi 2	Omes	110100	
Site Data:				
Tributary Drainage Area to Pond	34.5	Acres	34.5 acres draining to "Upper" basin	
50% (2 yr) Design Flow	137.6	cfs		
4% (25 yr) Design Flow	266.4	cfs		
Pond Data:				
Minimum Sediment Storage Volume	4,623	cu yd	134 cy/acre required minimum	
Provided Sediment Storage Volume	6,813	cu yd		
Bottom Elevation	947	Ft		
Sediment Cleanout Elevation	948.3	Ft	Elevation equal to 20% of original design volume	
Top of Riser Elevation	955.5	Ft	Top of dry storage volume	
Emergency Spillway Elevation	956.5	Ft	at or above Q—2 elevation. 1.0 ft min above principal spillway	
Top of Dam Elevation	959.0	Ft	1.0 ft min above Q—25 elevation	
Basin Shape Data:				
A = Area at Normal Pool	22,884	SF		
L = Length of Flow Path	152	Ft		
We = Effective Width = A/L	150	Ft		
Length to Width Ratio = L/We	1.01			
Principal Spillway Data:				
Riser Pipe dia	24"	in	15" min. Size for 2 year flow minimum	
Barrel Pipe dia	24"	in	15" min. Size for 2 year flow minimum	
Concrete Base size for Riser Pipe	N/A (concrete box) CY		Size to prevent flotation. 1.25 safety factor required	
01: 0:	1.5" Faircloth		Designer to provide specific details and calculations per application	
1.2" Diameter C			to dewater in 48 to 72 hours	
Emergency Spillway Data:				
Design Depth in Spillway	1.51	ft		
Design Velocity in Spillway	3.67	ft/sec		
Lining Material	18"-24" Rip-Rap		Designer to provide specific details and calculations per application	

Sediment Basin Notes:

- 1. Interior baffles shall be provided to reduce short—circuiting of the basin. See Sht. ESC—12 for approved baffle options.
- 2. Emergency spillways to be located in a non-fill location when feasible and shall be lined with a non-erodible material such as Riprap or Turf Reinforcement Mat.
- When directed, sediment basins shall be fenced using construction fence or other material for safety reasons and include warning signs, reading: "Danger — KEEP OUT".

<u>Maintenance</u>:

vegatation immediately

15' max.

basin

Stabilized

following the construction of


construction arrangements.

(*) — The plan and cross section are schematic in nature. Construction plans must provide specific site

- 1. Check temporary sediment basins after periods of significant runoff.
- 2. Remove sediment and restore the basin to its original dimensions when sediment accumulates to 20% of the storage
- 3. Immediately repair any erosion damage to the embankment and outlets.
- 4. Repair and/or replace baffles as necessary to maintain function and integrity of installation.
- 5. Keep outlet, skimmer and pool area free of all trash and other debris.

Modified from 2015 Overland Park Standard Details

for Erosion and Sediment Control.



SEDIMENT BASIN

NUMBER ESC-II ADOPTED: 10/24/2016



STANDARD DRAWING

THIS DRAWING SHALL NOT BE UTILIZED BY ANY PERSON, FIRM, OR CORPORATION IN WHOLE OR IN PART WITHOUT THE SPECIFIC PERMISSION OF KAW VALLEY ENGINEERING, INC.

Trash rack —

Principal riser w/ skimmer

(see skimmer detail Sht. ESC-12)

Baffles

Concrete block — sized by Engineer to prevent floatation

(134 CY/Acre min.)

Inlet for storm -

Stabilized inlet —

water system

Stormwater storage -

PRYOR
NW LOWENSTEIN STREETS OF WEST F

NWQ NW PRYOR ROAD & N

LEE'S SUMMIT, MISSOURI

MASS GRADING PLANS

EROSION CONTROL DETAIL


DRIVE

LEON D. OSBOURN ENGINEER

MO # 021726


A14_7067-1
DESIGNER DRAWN BY LDO

7067-1G_DET
SHEET C - 54






* Designer to provide specific details per application (e.g. pipe sizes, screen sizes, perforation, etc.) as required.



PARTIAL ELEVATION



ties at posts and on wire every 12" Support wire or rope to prevent sagging Staple or trench baffle material — into bottom and sides of basin Coir fiber or similar material

Drape baffle material over support

wire or rope and secure with plastic

<u> Option B - Coir Fiber Material</u>

Anti-Seepage Collar Notes:

Weld both sides.

SECTION B-B

the same as shown for CM collar.

Size and spacing of slotted openings shall be

Use rods and lugs to clamp bands securely

-Saturated zone

ANTI-SEEPAGE COLLAR LOCATIONS

<u>CORRUGATED METAL</u> <u>ANTI—SEEPAGE COLLAR DETAIL</u>

Not to Scale

Corrugated metal sheet

welded to center of band

- 1. Connections between the anti-seepage collar and the barrel must be watertight.
- 2. P = projection distance. Sized as required to achieve at least a 10% increase in seepage
- 3. 14xP = Max. spacing between collars.
- 4. Collars shall generally be placed in the middle third of the embankment, and within the saturated zone.
- 5. All materials to be in accordance with construction material specifications.
- 6. When specified on the plans, coating of collars shall be in accordance with construction material specifications.
- 7. Unassembled collars shall be marked by painting or tagging to identify matching pairs.

- 8. The lap between the two half sections and between the pipe and connecting band shall be caulked with asphalt mastic at the time of installation.
- 9. Each collar shall be furnished with two (2) 1/2" diameter rods with standard tank lugs for connecting the collars to the pipe.
- 10. For bands and collars, modification of the details shown may be used providing equal water tightness is maintained and detailed drawings are Submitted and approved by the Engineer prior to delivery.
- 11. Two other types of anti-seep collars are:
 - a. Corrugated metal, similar to above, except shop welded to a 4 ft. section of the pipe and connected to the pipe with connecting bands.
 - b. Concrete, 6 inches thick, formed around the pipe with #3 rebar spaced 15".

Modified from 2015 Overland Park Standard Details for Erosion and Sediment Control.

BAFFLE DETAILS

Not to Scale

AMERICAN PUBLIC WORKS ASSOCIATION

Maximum 4' between posts



KANSAS CITY METRO CHAPTER

SEDIMENT BASIN - DETAILS

STANDARD DRAWING NUMBER ESC-12 ADOPTED: 10/24/2016

A14_7067-1
DESIGNER DRAWN BY LDO 7067-1G_DET C - 55

THIS DRAWING SHALL NOT BE UTILIZED BY ANY PERSON, FIRM, OR CORPORATION IN WHOLE OR IN PART WITHOUT THE SPECIFIC PERMISSION OF KAW VALLEY ENGINEERING, INC.

Collar to be same gauge as

the pipe with which it is

for 3/8" diameter bolts

 $\sqrt{-\frac{1}{2}}$ " x 2" slotted holes

-Slotted Holes

at 8" C.C.

Install collar with

Rod and Lug

corrugations vertical

Continuous —

igspaceContinuous

ISOMETRIC VIEW

В ◀

Weld 1 1/6" x 1 1/6" angles to collar

or bend 90° angle 1 ½" wide as shown

Sheet metal collar shall be cut to

fit corrugations of helical band and

welded with continuous weld

VALLEY

ENGINEER

ENGINEERING

CKSON | P.O. BOX 1304 CITY, KANSAS 66441 5040 | FAX (785) 762-77

DRIVE PRYOR
NW LOWENSTEIN E

REETS OF WEST FOW NW PRYOR ROAD & NS SUMMIT, MISSOURI GRADING PLANS
ION CONTROL DETA

STRI NWQ I LEE'S

Depth Min. 12" 2" Min. Clean Aggregate Capacity of Pipe Culverts together = Geotextile


ELEVATION

Maintenance:

- 1. Repair stream bank erosion by stabilizing with erosion control BMPs such as erosion control blankets.
- 2. For in-stream degradation, armor the culvert outlet(s) with riprap to dissipate energy.
- 3. If sediment or debris is accumulating upstream of the crossing, remove as needed to maintain the functionality of the crossing.
- 4. If a temporary crossing is requiring excessive maintenance, replacement with a larger culvert or alternate design may be

Notes for Temporary Stream Crossing:

- 1. Clearing and excavation of the stream bed and banks shall be kept to a minimum.
- 2. Place one pipe, buried 6" into the stream bottom, at the lowest point of the channel to allow the passage of aquatic organisms. Additional pipes shall be placed along the remainder of the stream channel bottom such that ordinary high water (OHW) flows designated in the Contract Documents shall flow through the pipes without overtopping the crossing. (See Specification for more information).
- 3. Geotextile shall be placed on the streambed and streambanks prior to placement of the pipe culvert and aggregate. The geotextile shall cover the streambed and extend a minimum of 6 inches and a maximum of 1 foot beyond the end of culvert and bedding material. Filter cloth reduces settlement and improves crossing stability.
- 4. The culvert shall extend a minimum of 1 foot beyond the upstream and downstream toe of the aggregate placed around the culvert. In no case shall the culvert exceed 40 feet in
- 5. The culvert shall be covered with a minimum of 1 foot of aggregate. If multiple culverts are used, they shall be separated by at least 12" of compacted aggregate fill.
- 6. As soon as crossing no longer needed, all structures including culverts, bedding and geotextile materials shall be removed. Removal of the structure and clean—up of the area shall be accomplished without construction equipment working in the channel.
- 7. Upon removal of the structure, the stream and banks shall immediately be shaped to its original cross-section and properly stabilized. Take care to minimize the amount of sediment lost into the stream.



<u>PLAN VIEW</u>

TEMPORARY STREAM CROSSING

Sediment Control – Place Riprap at See Stream Crossing (see Note 8) Channel Lining (see Note 5) Flow Barrier (see Note 8) Place Riprap at transition

Notes for Temporary Diversion Channel:

- 1. The diversion channel crossing must be operational before work is done in the stream. Construction will be performed in the dry.
- 2. Minimum width of bottom shall be 6 feet or equal to bottom width of existing streambed, whichever is less.
- 3. Maximum steepness of side slopes shall be 2H:1V. Depth and grade may be variable, dependent on site conditions, but shal be sufficient to ensure continuous flow of water in diversion.
- 4. Channel must be lined with riprap or turf reinforcement mat depending on the expected velocity and shear stress in the channel.
- 5. Stream diversion liners shall be secured at the upstream and downstream sides with non-erodible weights such as riprap. These weights shall allow normal flow of the stream. Soil shall not be mixed with stream diversion weights. Weights may also be needed along the diversion's length to secure liner.
- 6. Stream diversion liners shall be entrenched at the top of slopes along with a sediment control BMP.
- 7. Non-erodible materials such as riprap, Jersey barriers. sand bags, plywood, or sheet piling shall be used as flow barriers to divert the stream away from it's original channel and prevent or reduce water backup into the construction area.
- 8. Stream should be re-diverted only after backfilling and re-stabilization of original streambed and banks is completed.

AMERICAN PUBLIC WORKS ASSOCIATION



KANSAS CITY METRO CHAPTER

STANDARD DRAWING NUMBER ESC-13 ADOPTED: 10/24/2016

C - 56

A14_7067-1
DESIGNER DRAWN BY LDO

STREAM DIVERSION CHANNEL Modified from 2015 Overland Park Standard Details for Erosion and Sediment Control.

THIS DRAWING SHALL NOT BE UTILIZED BY ANY PERSON, FIRM, OR CORPORATION IN WHOLE OR IN PART WITHOUT THE SPECIFIC PERMISSION OF KAW VALLEY ENGINEERING, INC.

STREAM CROSSINGS AND DIVERSION CHANNELS

PRYOR NW LOWENSTEIN I

DRIVE

LEON D. OSBOURN

ENGINEER

MO # 021726


ENGINEERING

VALLEY

RETS OF WEST FOW NW PRYOR ROAD & NS SUMMIT, MISSOURI PLANS ROL DE

GRADING FION CONTR

7067-1G_DET



OUTLET PROTECTION

Modified from 2015 Overland Park Standard Details for Erosion and Sediment Control.

ADOPTED:

10/24/2016

C-57