

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRRES20181645  
Address: 2509 SW RIVER TRAIL RD, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Residential</b>	Mark Harding	Failed	Monday, March 18, 2019

Corrective Action Required:

1	Misc	<ul style="list-style-type: none"><li>-provide fall for plumbing vents in attic, needs to have fall back toward drains.</li><li>-install perlin at front side over bedroom 3 as per plans , and support to bearing wall.</li><li>- install all braced wall panels in interior locations as per plans 1,2nd floors.</li><li>-can light and Romex in return air hallway to 1/2bath 1st floor.</li><li>- "B" vent basement the wye connection shall be Double wall flue connector when serving more that 1 appliance.</li></ul>
---	------	--

**Comments:**