

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20183167
Address: 837 NW DONOVAN RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Storm - Pipe	Joe Starlin	Partial	Tuesday, March 19, 2019

Informational:

1	Misc	2-28-19 18 degrees air temp. Emery Sapp has set curb inlet [B2] [B3] and junction box [B4] and all pipe connecting. They have poured the collars and have been informed to cover collars with blankets till suitable backfill can be put in place.
---	------	--

Informational:

2	Misc	2-28-19 Emery Sapp set box (B5) and ran pipe from (B4) to (B5). They have set (B6). All collars have been covered.
---	------	--

Informational:

3	Misc	3-1-19 Sapp crew have set [B7] and [B8]. They are working on getting [B9] set.
---	------	---

Informational:

4	Misc	3-1-19 Sapp crew poured collars and covered with blankets.
---	------	--

Informational:

5	Misc	2-6-19 10:50am The crew placed box B-9 through B-11 and installed storm pipe and rock. I returned at 3:10pm the crew installed B-12 and installed pipe with rock. The collars and inverts have been poured and they are back filling the storm pipe. The collars will be back filled after curing.
---	------	--

Informational:

6	Misc	3-7-19 The storm inverts have been poured B-9 through B-12 and look to be correct.
---	------	--

Informational:

7 Misc

3-11-19 The Sapp crew placed box M-2 and are working on storm pipe install.
3:15pm The crew have placed storm pipe from B-8 to the stake for the foundation. They have poured collars and inverts.

Informational:

8 Misc

3-14-19 Crew installed storm line from box B-5 to B-6 and are starting work on C line.

Informational:

9 Misc

3-15-19 The Sapp crew installed C-1 and are working there way to C-2.

Informational:

10 Misc

3-19-19 The crew placed storm box D2 and are starting to work on storm box D-4.

Comments: