

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSUBD20184050  
Address:

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Sanitary Sewer Construction Inspection</b>	John DiMauro	Partial	Tuesday, March 19, 2019

Informational:

1 Misc

The Redford crew is continuing the install for sanitary line 3-A.

The crew set MH A-1 and has the 8" sewer main installed to that point. The crew has the 4" service laterals installed for lots 52 & 53. They are currently installing the lateral for lot 51. They have flowable fill scheduled for 2pm to install the trench checks. Photos of the current progress are attached. I will return this afternoon for further inspection.

**Comments:**