

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSITE20183804  
Address: 1706 NW OBRIEN RD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Water Line - Construction Inspection</b>	Ronald Paynter	Partial	Tuesday, March 19, 2019

Informational:  
1 Misc Richards Construction installed 200 ft of C900 water line. Aggregate and tracer wire was used during the construction. Line still needs to be back filled and utilitie marker tape placed.

Informational:  
2 Misc Water line was back filled and utility marker tape was placed. Line was chlorinated to above 50 parts per million.

Informational:  
3 Misc Dechlorinated water line for 3 hrs to 10 parts per million.

**Comments:**