

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20170405  
Address: 3550 SW HOLLYWOOD DR, Unit:5, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Rated Assembly Inspection</b>	Mike Copeland	Partial	Wednesday, March 20, 2019

Partial Correction:

1 Misc

THE ONLY APPROVED VISUAL RATED ASSEMBLY INSPECTION FOR THIS BUILDING IS THE FIRST LAYER LID FOR THE 3RD FLOOR AND THE UNITS. CORRIDOR FIRST LAYER.

THE REST HAS BEEN MUD AND TAPED WITHOUT INSPECTION. REPORT BACK REGARDING SPECIAL INSPECTION REPORT FOR PARTY WALLS AND FLOOR CEILING ASSEMBLIES

2nd LAYER LID OF BOTH STAIR TOWERS APPROVED.

1st LAYER GARAGES, AND 1ST FLOOR CORRIDOR APPROVED.

3rd LAYER AND HAT CHANNEL STAIR TOWER APPROVED. 2ND LAYER 3RD FLOOR CORRIDOR APPROVED

**Comments:**