

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20170405
Address: 3550 SW HOLLYWOOD DR, Unit:5, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection: | Inspector: | Outcome: | Date: |
|----------------------------------|---------------|----------|------------------------|
| Rated Assembly Inspection | Mike Copeland | Partial | Friday, March 22, 2019 |

Partial Correction:

1 Misc

THE ONLY APPROVED VISUAL RATED ASSEMBLY INSPECTION FOR THIS BUILDING IS THE FIRST LAYER LID FOR THE 3RD FLOOR AND THE UNITS. CORRIDOR FIRST LAYER.

THE REST HAS BEEN MUD AND TAPED WITHOUT INSPECTION. REPORT BACK REGARDING SPECIAL INSPECTION REPORT FOR PARTY WALLS AND FLOOR CEILING ASSEMBLIES

2nd LAYER LID OF BOTH STAIR TOWERS APPROVED.

1st LAYER GARAGES, AND 1ST FLOOR CORRIDOR APPROVED.

ALL STAIR TOWER ASSEMBLIES APPROVED

Comments: