

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20183167
Address: 837 NW DONOVAN RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Storm - Pipe	Joe Starlin	Partial	Thursday, March 28, 2019

Informational: 1 Misc	3-19-19 The crew placed storm box D2 and are starting to work on storm box D-4.
Informational: 2 Misc	3-19-19 The crew placed box D-4 and ran pipe to D-5 and to F-1. They are getting ready to pour collars.
Informational: 3 Misc	3-20-19 The crew poured collars and inverts on D-4 to F-1 and back filled. They have set box D-5 and D-6.
Informational: 4 Misc	3-21-19 All collars are poured and storm inlets are back filled per plans on Line D. SAPP crews are starting on Line A.
Informational: 5 Misc	3-21-19 The Sapp crew have placed A-2 and laid storm pipe from A-1 to A-2. Aggregate is good.
Informational: 6 Misc	2-28-19 18 degrees air temp. Emery Sapp has set curb inlet [B2] [B3] and junction box [B4] and all pipe connecting. They have poured the collars and have been informed to cover collars with blankets till suitable backfill can be put in place.
Informational: 7 Misc	2-28-19 Emery Sapp set box (B5) and ran pipe from (B4) to (B5). They have set

(B6). All collars have been covered.

Informational:

8 Misc

3-1-19 Sapp crew have set [B7] and [B8]. They are working on getting [B9] set.

Informational:

9 Misc

3-1-19 Sapp crew poured collars and covered with blankets.

Informational:

10 Misc

2-6-19 10:50am The crew placed box B-9 through B-11 and installed storm pipe and rock. I returned at 3:10pm the crew installed B-12 and installed pipe with rock. The collars and inverts have been poured and they are back filling the storm pipe. The collars will be back filled after curing.

Informational:

11 Misc

3-7-19 The storm inverts have been poured B-9 through B-12 and look to be correct.

Informational:

12 Misc

3-11-19 The Sapp crew placed box M-2 and are working on storm pipe install. 3:15pm The crew have placed storm pipe from B-8 to the stake for the foundation. They have poured collars and inverts.

Informational:

13 Misc

3-14-19 Crew installed storm line from box B-5 to B-6 and are starting work on C line.

Informational:

14 Misc

3-15-19 The Sapp crew installed C-1 and are working there way to C-2.

Informational:

15 Misc

The SAPP crew had installed approx 40ft of storm line from A2.

Informational:

16 Misc

3-23-19 The Sapp crew placed box A-3 and laid storm pipe from A-2 to A-3. Collars will have to be poured. The top to A-2 is damaged and will need replaced.

Informational:

17 Misc

3-25-19 The crew placed box G-1, G-2, and G-3 along with pipe and back filled. They will try to pour collars today as well.

Informational:

18 Misc

3-26-19 The collars on the G line appear to have been poured and are covered in rock.

Informational:

19 Misc

3-27-19 10:15am The Sapp crew have set box H-1 and ran pipe from G-4 to H-1. 2:45pm The crew have set box G-4 and are placing pipe. They will be pouring collars and covering with rock.

Informational:

20 Misc

3-28-19 The crew have placed box G-4 and running approximately 80ft of pipe to box G-5.

Comments: