

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20173806
Address: 1304 NE GOSHEN DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection: | Inspector: | Outcome: | Date: |
|--|---------------|----------|---------------------------|
| Electrical Service Inspection - Residential | Mike Copeland | Failed | Wednesday, April 03, 2019 |

Corrective Action Required:

| | | |
|---|------|--|
| 1 | Misc | -Cannot break the panel grounded bus bar. **Get back to the panel manufacturer to see if you can break the UL listing of their panel -Service not grounded to Ufer **You shall NOT drill and insert a rebar into the floor and use it to ground your service -Remove enamel at feeder EGC connection to service disconnect enclosure **Can either remove all the enamel behind the lug for direct metal-metal bonding contact or install a screw that makes min. 2 threads of metal-metal contact with the disconnect enclosure. Wood screw is NOT an approved way to bond the metal enclosure. **DEC-31-NOTHING WAS DONE. NOT READY INSPECTION FEE ASSESSED **JAN-15-NOT READY INSPECTION FEE ASSESSED. EVERY SUBSEQUENT REINSPECTION WILL BE ASSESSED A RE-INSPECTION FEE |
|---|------|--|

Comments:

