

Inspection Summary

Permit #: PRSUBD20162865, Development - Subdivision
MONTICELLO 3RD PLAT

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DE - ADA Inspection	John Jackson	Partial	Wednesday, April 03, 2019

Informational

- 1 Met with contractor about % of ADA ramp along the collector street of Jamestown Dr. & Goshen Dr.
NE corner. 5% on ramp is allowed because it is located on the collector street. Contractor was forming the other sidewalks for ADA ramps throughout the project. Contractor poured the remaining ADA ramps and sidewalks.

DE - ESC - (Vegetation/Ground Cover)	John Jackson	Partial	Wednesday, April 03, 2019
---	--------------	---------	------------------------------

Informational

- 1 Contractor started laying hay matting 4/2/19 Roughly 10% done at this time. Grading still required throughout the site as matting is being installed .John Jackson 04/03/2019 3:56 PM

Comments: