

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSITE20190091  
Address: 316 SE DOUGLAS ST, LEES SUMMIT, MO 64063

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Water Line - Construction Inspection</b>	Joe Starlin	Partial	Thursday, April 04, 2019

Informational:

1	Misc	4-4-19 We shut off the water main at 12am and open the hydrant. The crew cut into the main and installed the tee after disinfecting the assembly. They installed the valve and will connect the pipe to the valve during the day time. The water was turned back on at approximately 4:40am. We flushed according to the flushing velocity chart.
---	------	---

**Comments:**