

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20182860
Address: 697 NW BLUE PKWY, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Hood/Duct Inspection	John Borns	Partial	Thursday, April 04, 2019

Partial Correction:

1 Misc

TWO SS GREASE DUCTS INSTALLED FROM HOOD TO ROOF. 1ST LAYER FIRE WRAP APPLIED TO NORTH DUCT -- OK TO APPLY 2ND LAYER; **2ND LAYER APPROVED**

Corrective Action Required:

2 Misc

IMC 507.16 COMMERCIAL KITCHEN GREASE HOOD PERFORMANCE TEST: NEBB-CERTIFIED REPORT REQUIRED TO BE SUBMITTED TO INSPECTOR WHEN EQUIPMENT IS OPERATIONAL AND BEFORE COMMERCIAL USE. SMOKE CAPTURE TEST TO BE CERTIFIED BY 3RD PARTY OR WITNESSED BY INSPECTOR BEFORE ANY USE IS APPROVED.

Comments: