

Inspection Summary

Permit #: PRSITE20183647, Development - Site
PARAGON STAR

Address: 1401 NW VIEW HIGH DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DE - Storm - Pipe	John Jackson	Partial	Thursday, April 04, 2019

Informational

- 1 Clarkson Construction Company installed approximately 120' of 72" RCP storm pipe on Line 500. Tree and brush were cleared where needed and gravel bedding was placed to install line. Ground condition were a little murky. Olsen was onsite for soil testing earlier in the work day. Issues came up about the contractor operating in the floodway. It was found that the contractor was in violation. Casey Williams Senior Superintendent Fogel Anderson Construction (Primary Contractor) was told that operation were to cease until violation of plans were corrected. See Steve Robbins Site Visit for details on 4/3/19

DE - Site Visit	John Jackson	Failed	Thursday, April 04, 2019
-----------------	--------------	--------	-----------------------------

Informational

- 1 Talked with Casey Williams of Fogel-Anderson Construction along with my Supervisor Steve Robbins. We reiterated that no work or construction should be done in the Floodway As per Lee's Summit permit until all related permits and associated entities have been approved and cleared. Casey Williams was instructed to remove construction bridge which is in the Floodway. Please refer to Steve Robbins Site Visit 4/3/19 and 4/4/19. I took additional pictures and video of construction bridge that is in violation of Permit that no work or construction be done in the Floodway at this time.

Comments:
