

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20183816
Address: 4513 SW NAUTILUS PL, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Jason McRoy	Failed	Thursday, April 04, 2019

Corrective Action Required:

1	Misc	Protect plumbing top and bottom plates at southeast corner of garage. Add stud shoe where stud is over bored. Fireplace is not mounted securely. Gas line is not connected at fireplace. No water line at water closet master bath. Install stud shoe at master bath shower. Add stud shoe at dryer drain. Add support at trey ceiling in dining area. O psi in gas line. Trim out windows on back bottom of house.
---	------	---

Comments: