

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20190091
Address: 316 SE DOUGLAS ST, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Site Visit	Joe Starlin	Partial	Friday, April 05, 2019

Informational: 1 Misc	3-22-19 Talked with Scott he is getting ready to jackhammer the concrete to get to the water line.
--------------------------	--

Informational: 2 Misc	Joe Starlin 03/28/2019 11:42 AM I met with water on site to discuss water valves to shut off for the tie in.
--------------------------	--

Informational: 3 Misc	4-1-19 Talked with Scott he used C900 pipe for under the road. Looks like we are good to go for water tie in on 4-3-19 at 12am.
--------------------------	---

Informational: 4 Misc	4-5-19 Talked with Scott, he has a leak at one of his connections. It appears we will have to do another water shut down to do the repair.
--------------------------	--

Comments: