

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20190091
Address: 316 SE DOUGLAS ST, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Water Line - Construction Inspection	Joe Starlin	Partial	Saturday, April 06, 2019

Informational:	
1 Misc	Inspection for the fire riser entering the building. The correct materials were used and the thrust block is poured.
Informational:	
2 Misc	4-6-19 The crew pumped out the hole and tried to tighten the bolts at the leak. The gasket appears to be damaged. We will have to do another water shut down for the repair.

Comments: