

# Inspection Summary

Permit #: PRSITE20183647, Development - Site

PARAGON STAR

Address: 1401 NW VIEW HIGH DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DE - Miscellaneous PWORKS Inspection Informational	Steve Robbins	Passed	Monday, April 08, 2019

- 1 The STOP WORK ORDER has been removed. The crossing in the Little Blue has been removed. All rip-rap and debris has been removed out of the flood way. Going forward no work will be done in the flood way and no equipment will be used or parked in the flood way. When working close to the flood way it will be clearly surveyed and stakes. The contractor has permission to resume work but not in the flood way. Steve Robbins  
04/08/2019 11:36 AM

Comments: