

Inspection Summary

Permit #: PRSITE20183647, Development - Site

PARAGON STAR

Address: 1401 NW VIEW HIGH DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

| Inspection: | Inspector: | Outcome: | Date: |
|-------------------|--------------|----------|------------------------------|
| DE - Storm - Pipe | John Jackson | Partial | Wednesday, April 10, 2019 |

Informational

1 Contractor continued to work and finished laying the of Storm Line 500. Approximately 60' of piping was installed. Condition for the field were a little murky from the weekend rains.

| | | | |
|-------------------|--------------|---------|------------------------------|
| DE - Storm - Pipe | John Jackson | Partial | Wednesday, April 10, 2019 |
|-------------------|--------------|---------|------------------------------|

Informational

1 Contractor began backfilling Storm Line 500 and started the installation of the rip-rap at the exit point of the storm line. A temporary channel was built to divert water from storm line until it is placed in service.

Comments: