

Inspection Summary

Permit #: PRSITE20183647, Development - Site

PARAGON STAR

Address: 1401 NW VIEW HIGH DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DE - Storm - Pipe	John Jackson	Partial	Wednesday, April 10, 2019

Informational

1 Contractor continued to work and finished laying the of Storm Line 500. Approximately 60' of piping was installed. Condition for the field were a little murky from the weekend rains. 4/8/19

DE - Storm - Pipe	John Jackson	Partial	Wednesday, April 10, 2019
-------------------	--------------	---------	------------------------------

Informational

1 Contractor began backfilling Storm Line 500 and started the installation of the rip-rap at the exit point of the storm line. A temporary channel was built to divert water from storm line until it is placed in service. 4/9/19

Comments: