

# Inspection Summary

Permit #: PRSITE20183647, Development - Site

PARAGON STAR

Address: 1401 NW VIEW HIGH DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DE - Erosion Sediment Control (ESC) Inspection	John Jackson	Failed	Wednesday, April 10, 2019
Corrective Action Required			
1	Silt along the entire site was down. Reinstallation is to be perform in the next two days. 4/8/19		
DE - Storm - Pipe	John Jackson	Partial	Wednesday, April 10, 2019
Informational			
1	Contractor continued to work and finished laying the of Storm Line 500. Approximately 60' of piping was installed. Condition for the field were a little murky fromthe weekend rains. 4/8/19		
DE - Storm - Pipe	John Jackson	Partial	Wednesday, April 10, 2019
Informational			
1	Contractor began backfilling Storm Line 500 and started the installation of the rip-rap at the exit point of the storm line. A temporary channel was built to divert water from storm line until it is placed in sevice.		
DE - Erosion Sediment Control (ESC) Inspection	John Jackson	Partial	Wednesday, April 10, 2019
Corrective Action Required			
1	Contractor began prep for the laying of hay matting. on 4/10/19. Silt fence is still down		

throughout the job site. As per Casey Williams of Fogel- Anderson silt fencing will be reinstalled soon.

**Comments:**

---