

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20170407  
Address: 3560 SW HOLLYWOOD DR, Unit:6, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Commercial</b>	Mike Copeland	Failed	Thursday, April 11, 2019

Corrective Action Required:  
1        THIRD FLOOR        STRAP TOP PLATES AT PLUMBING VENT BORE IN PLATE TWO FAR NORTH UNTITS. OKAY TO INSULATE 3RD FLOOR ONLY

Corrective Action Required:  
2        SECOND FLOOR        -BEARING TOP PLATES DRILLED OVER 50% FOR PLUMBING NEED STRAPS. CHECK ALL  
-DRILLING HOLES IN DRAFT STOPS FOR FIBER, STILL WORKING, NOT SEALED  
-DOUBLE WALLS NEXT TO TUBS NORTH UNTITS NEED FIRESTOPPED

**Comments:**