

Inspection Summary

Permit #: PRSITE20183647, Development - Site

PARAGON STAR

Address: 1401 NW VIEW HIGH DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DE - Storm - Pipe	John Jackson	Partial	Thursday, April 11, 2019

Informational

- 1 Installed 97' of 30" RCP & Curb Inlet 1201 & 1202 on Line 1200. Collars and inverts were poured. Contractor plans to backfill tomorrow and begin construction on Line 700. Picture taken of Line installation of Line 1200.

Comments: