

Inspection Summary

Permit #: PRSUBD20181667, Development - Subdivision
Whispering Woods
Address: 2601 SW PRYOR RD, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DE - Storm - Sewer Construction Inspection Informational 1	John DiMauro John DiMauro 04/11/2019 3:58 PM	Partial	Thursday, April 11, 2019

The RedFord crew made the corrections to the curb inlets B-1 & B-2. They installed the new curb inlet box B-2 and ran the 34'ft of 18"RCP pipe between the boxes under the road. The collars for the boxes are poured but they still need to pour the inverts.

The crew also patched the 30" hole in the box culvert per the revised plan sheet # 26.

*I did not inspect the hole patch prior to them pouring it and was unable to verify that the reinforcement bar was installed correctly. When I arrived, the hole was already framed in with plywood and the concrete was poured.

Photos of the completed work are attached.

DE - Detention Basin Informational 1	John DiMauro John DiMauro 04/11/2019 10:29 AM	Partial	Thursday, April 11, 2019
--	--	---------	-----------------------------

The Redford crew installed the riprap for the basin. The size, location and depth of the rip rap appears to match the approved plans. Photos are attached.

Comments:
