

# Inspection Summary

Permit #: PRSITE20183647, Development - Site

PARAGON STAR

Address: 1401 NW VIEW HIGH DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DE - Storm - Pipe	John Jackson	Partial	Thursday, April 11, 2019

Informational

1 Installed 97' of 30" RCP & Curb Inlet 1201 & 1202 on Line 1200. Collars and inverts were poured. Contractor plans to backfill tomorrow and begin construction on Line 700. Picture taken of Line installation of Line 1200.

DE - Erosion Sediment Control (ESC) Inspection	John Jackson	Partial	Thursday, April 11, 2019
--	--------------	---------	-----------------------------

Corrective Action Required

1 Contactor has made significant gain on the reinstallation of Silt and erosion control devices. They have not yet complete reinstalled of all silt fence as per construction plans. They still onsite working. The areas of concern are around Lines 300 & 500. Silt fencing should be completely reinstalled by 4/12/19. John Jackson 04/11/2019 4:09 PM

Comments: