

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20183804
Address: 1706 NW OBRIEN RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Water Line - Construction Inspection	Ronald Paynter	Partial	Friday, April 12, 2019

Informational:

2 Misc

Water line was back filled and utility marker tape was placed. Line was chlorinated to above 50 parts per million.

Informational:

1 Misc

Richards Construction installed 200 ft of C900 water line. Aggregate and tracer wire was used during the construction. Line still needs to be back filled and utility marker tape placed.

Informational:

3 Misc

Dechlorinated water line for 3 hrs to 10 parts per million.

Informational:

4 Misc

Richards Construction installed a gate valve on the water main during the water tie in. This gate valve allows us to control the water main without shutting off the water main and affecting any more John Knox residences. Thrust blocks for the 45's will be poured on Friday.

Comments: