

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20182837
Address: 450 SW LONGVIEW BLVD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Sidewalk Inspection	Ronald Paynter	Not Ready	Friday, April 12, 2019

Informational:

1 Misc

Received a call from Mike Massey about looking at their newest attempt to adding a step to the south entrance. When I arrived, the walk and ramp was in the midsts of being removed. I talked with the flatwork guy Mike from Leo Concrete. He informed me that they wanted to pour later today. I told him that I couldn't approve anything without seeing the new plans. Mike from Rose Design Build called me back and said they submitted new plans and that Josh said to get with me to pour it. I told Mike that he couldn't pour today. I went back to the office and talked with Kent and Josh about this. Josh said that he did approve the changes and that they needed to get with the building inspector to make sure they meet ADA requirements concerning the entrance.

Informational:

2 Misc

Received a call from Mike Massey about looking at their newest attempt to adding a step to the south entrance. When I arrived, the walk and ramp was in the midsts of being removed. I talked with the flatwork guy Mike from Leo Concrete. He informed me that they wanted to pour later today. I told him that I couldn't approve anything without seeing the new plans. Mike from Rose Design Build called me back and said they submitted new plans and that Josh said to get with me to pour it. I told Mike that he couldn't pour today. I went back to the office and talked with Kent and Josh about this. Josh said that he did approve the changes and that they needed to get with the building inspector to make sure they meet ADA requirements concerning the

entrance.

Comments: