

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRRES20183233  
Address: 1317 NE GOSHEN DR, LEES SUMMIT, MO 64064

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Residential</b>	Khanh Nguyen	Partial	Friday, April 12, 2019

Corrective Action Required:

1	Misc	-Garage portal wall: seam must be within 24" of mid-wall height and must be blocked and nailed w/8d@3" oc; nail the foundation strap with 16d nails
---	------	---

**\*\*THE LARGE ROOM IN THE BASEMENT IS TO BE UNFINISHED.**

**\*\*ELECTRICIAN-PLEASE ONE NEUTRAL CONDUCTOR PER LUG HOLE. YOU CAN HAVE TWO EQUIPMENT GROUNDING CONDUCTORS (OR 3 DEPENDS ON PANEL) PER LUG, BUT NOT THE NEUTRAL CONDUCTORS**

**\*\*OK TO ROCK**

**Comments:**