

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20162865
Address:

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - ESC - (Vegetation/Ground Cover)	John Jackson	Partial	Wednesday, April 03, 2019

Informational:

1 Contractor started laying hay matting 4/2/19 Roughly 10% done at this time. Grading still required throughout the site as matting is being installed .John Jackson 04/03/2019 3:56 PM

Informational:

2 Misc Contractor continues to lay spread seed and hay over site to promote vegetation. Approximately 90% due expected time of completion is today 4/12/19.

Comments: