

# Inspection Summary

Permit #: PRSITE20183167, Development - Site

SUMMIT SQUARE PHASE II

Address: 837 NW DONOVAN RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DE - Water Line - Construction Inspection Informational	Joe Starlin	Partial	Monday, April 15, 2019
1	4-10-19 The crew placed 200ft of pipe and set one hydrant. Corrective Action Required		
2	4-11-19 The Sapp crew have placed approximately 200ft of water line along with rock and tape. They will be pouring kickers on 4-12-19. Informational		
3	Joe Starlin 04/15/2019 7:37 AM John Jackson covered my projects Friday afternoon 4-12-19 The crew placed approximately 100' of water line and set a hydrant in the evening. They went under a storm pipe with 18" of clearance.		

Comments: