

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSITE20190091  
Address: 316 SE DOUGLAS ST, LEES SUMMIT, MO 64063

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Water Line - Construction Inspection</b>	Joe Starlin	Partial	Monday, April 15, 2019

Informational: 1 Misc	Inspection for the fire riser entering the building. The correct materials were used and the thrust block is poured.
Informational: 2 Misc	4-6-19 The crew pumped out the hole and tried to tighten the bolts at the leak. The gasket appears to be damaged. We will have to do another water shut down for the repair.
Informational: 3 Misc	4-12-19 We have shut the water off at 12:45am. They have pumped out the hole and removed the valve with the bad gasket. They have sterilized everything. The valve has been reinstalled and water turned back on. We can find no leaks. We are flushing for 55 minuets.
Informational: 4 Misc	4-15-19 Scott put in valves and installed the back flow preventer.

**Comments:**