

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20183167
Address: 837 NW DONOVAN RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Water Line - Construction Inspection	Joe Starlin	Partial	Monday, April 15, 2019

Informational:

1	Misc	4-10-19 The crew placed 200ft of pipe and set one hydrant.
---	------	--

Corrective Action Required:

2	Misc	4-11-19 The Sapp crew have placed approximately 200ft of water line along with rock and tape. They will be pouring kickers on 4-12-19.
---	------	--

Informational:

3	Misc	Joe Starlin 04/15/2019 7:37 AM John Jackson covered my projects Friday afternoon 4-12-19 The crew placed approximately 100' of water line and set a hydrant in the evening. They went under a storm pipe with 18" of clearance.
---	------	---

Comments: