

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20183647
Address: 1401 NW VIEW HIGH DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Storm - Pipe	John Jackson	Partial	Tuesday, April 02, 2019

Informational:

1

Contractor began the backfilling of 8'X8' RCB concrete storm sewer line 300. Compaction lifts were tested by Olson. Contractor continued backfilling throughout the work day. An issue arose about the feasibility of the Sanitary Line encasement and the Toe Wall installation as planned. Contractor plan to meet @ 7:30 am 4/3/19 onsite with their Engineer to discuss a plan of action. I have videos and pictures of the sanitary sewer main, waterway and stakes (limit, toe wall, & center line)

Comments: