

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSITE20183647  
Address: 1401 NW VIEW HIGH DR, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection:                                 | Inspector:    | Outcome: | Date:                  |
|---|---------------|----------|------------------------|
| <b>DE - Miscellaneous PWORKS Inspection</b> | Steve Robbins | Passed   | Monday, April 08, 2019 |

Informational:

|   |                          |   |
|---|--------------------------|---|
| 1 | Miscellaneous Correction | The crossing in the Little Blue has been removed. All rip rap and debris has been removed out of the flood way. Going forward no work will be done in the flood way and no equipment will be used or parked in the flood way. When working close to the flood way it will be clearly surveyed and stakes. The contractor has permission to resume work but not in the flood way.<br>Steve Robbins 04/08/2019 11:36 AM |
|---|--------------------------|---|

**Comments:**