

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20183647
Address: 1401 NW VIEW HIGH DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Site Visit	Steve Robbins	Failed	Wednesday, April 03, 2019

Corrective Action Required:

1	Miscellaneous Correction	I spoke with Casey Williams from Fogel Anderson and let him know that they needed to stop work and remove all the rip rap that was installed as a crossing in the Little Blue River. As per an application that was filled out there is not suppose to be any work in the Flood way at this time until all permits have been approved. We have also requested that the flood way be staked out and marked in some way so we know that work is not being done in it. The contractor said he was going to keep working and try to get things figure out in the next few days. I spoke with Dan and he called Casey and he has now agreed to remove crossing and he is having a surveyor come out to stake the flood way. Steve Robbins 04/03/2019 4:52 PM
---	--------------------------	---

Comments: