

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20183647
Address: 1401 NW VIEW HIGH DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Miscellaneous PWORKS Inspection	Steve Robbins	Partial	Monday, April 08, 2019

Informational:

1	Miscellaneous Correction	The crossing in the Little Blue has been removed. All rip rap and debris has been removed out of the flood way. Going forward no work will be done in the flood way and no equipment will be used or parked in the flood way. When working close to the flood way it will be clearly surveyed and stakes. The contractor has permission to resume work but not in the flood way. Steve Robbins 04/08/2019 11:36 AM
---	--------------------------	---

Comments: